



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished since last meeting (7/23/ 2020)

- **Crew # 1**
Billy's Crew:
 - Installed 14 water services on Main Street (Rte. 17) in Durham.
- **Crew # 2**
Jonathans Crew:
 - Cleaned up Pickett Lane and removed all equipment. Stream crossings complete.
 - Started working at the Maple Avenue stream crossing.
 - Installed 280 LFT. of Silt Fencing on Maple Avenue.
 - Installed 40 LFT. of 36" casing at the Stream Crossing on Maple Avenue.
- **DN Tanks;**
 - Installed Piping going into the tank in Middletown.

Two-Week Look Ahead:

August 3, 2020 to August 10, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Monday, August 3, 2020. Grade the flooring at the tank in Middletown.
 - Install water services on Main Street in Durham.
- **Crew # 2**
- **Jonathan's Crew:**
 - Install Stream Crossing on Maple Avenue in Durham.
- **Crew # 3**
- **DN Tank:**
 - Install re-bar and pour flooring at the tank in Middletown.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

Two Week Look Ahead:

August 10, 2020 to August 17, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Install water services on Main Street, Durham.
- **Crew # 2**
- **Jonathan's Crew:**
 - Install 12" water main on Maple Avenue, Durham.
- **Crew # 3**
- **DN Tanks:**
 - Install floor at the tank in Middletown.

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 9
- Tank Mixing System (Due July 7, 2020)
- Altitude Valve Vault (Due July 20, 2020)
- PRV Vault (Due July 23, 2020)
- Tank revision # 2 Drawing (Due August 3, 2020)
- Meter Building 9 (Due August 3, 2020)
- Critical Lift Plan (Due August 14, 2020)
- Booster Pump Test Results (Good to order, waiting on formal response)
- Recirculation Pump response from United.

Outage Dates:

-

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- RFI – 0039 Driveway Restoration

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Need update from PM)
- JC00017 – Tank Access Road Guardrail, Trees and Walking Path
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- Durham Fairgrounds 8" Water Line Relocation (just need drawings)



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations)
- JC00015 - Maiden Lane Stream Crossing
- JC00030 - 174/349/350/357/ Main Street and 134 and 139 Maple Avenue.
- JC00028 - Drain Pipe extension Tank Access Road. (Proposal received July 14, 2020).
- JC00029 – maiden lane Fire Hydrant Relocation

Anticipated Events/Major Deliveries:

-

Other Items to be discussed:

-

Next Meeting:

- August 6, 2020 at 10:00 am.