



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/9/2020 at 1000 hours**

Call-in number:

**USA Toll-Free: (877)336-1829
Access Code: 4645994
Security Code: 1234**

Review Minutes of Previous Meeting:

- July 2, 2020

Safety:

- SSHO

Work Accomplished since last meeting (6/25/ 2020)

- **Crew # 1**
- **Billy's Crew:**
- **Crew # 2**
- Worked at the tank site in preparation of the arrival of DN Tanks scheduled for arrival on July 13, 2020
- Installed 2 water services on Main Street in Durham. #336 at Station # 173+40 and # 339 Main Street at Station # 174+10
- Installed (4) Hydrants on Maiden Lane in Durham at Station #'s 425+48, 420+48, 415+48 and 405+40.
- **Jonathans Crew:**
- Worked on the installation of the Stream Crossing at Allyn Brook on Pickett Lane in Durham.

Two-Week Look Ahead:

July 13, 2020 to July 17, 2020

- **Crew # 1**
- **Billy's Crew:**
- July 13 through July 17, 2020 Install water Services on Main Street in Durham.
- **Crew # 2**
- **Jonathan's Crew:**
- July 13 through July 17, 2020 Install Stream Crossing on Pickett Lane

July 20, 2020 to July 24, 2020

- **Crew # 1**
- **Billy's Crew:**
- July 20 through July 24, 2020 Install water services on Main Street, Durham.
- **Jonathan's Crew:**
- July 20 through July 24, 2020 Install Stream Crossings on Pickett Lane, Durham.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/9/2020 at 1000 hours**

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 3
- Tank Mixing System (Due July 7, 2020)
- Altitude Valve Vault (Due July 20, 2020)
- PRV Vault (Due July 23, 2020)

Outage Dates:

- July 3, 2020 No work, (Federal Holiday)

QC or Production Issues Discussed:

- None

Request for Information (RFI) Status:

- RFI – 0037 Meter Building.
- RFI – 0039 Driveway Restoration

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Working documentation for KO to sign)
- JC00015 – Maiden Lane Stream Crossing (Need drawings)
- JC00017 – Barrier of Evergreen Trees near Tank.
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00027 – 174 /349/350/357 Main Street and 134 and Map 27/Lot 8 Maple Avenue.
- JC00029 – Maiden Lane Fire Hydrant
- Remove Guardrail and re-route the walking path around the tank.

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations on July 7, 2020)
- JC00025 – 216 Talcott Ridge Drive Culvert Crossing (Proposal received June 17, 2020)
- JC00028 - Drain Pipe extension Tank Access Road. (RFP sent June 4, 2020).

Anticipated Events/Major Deliveries:

- July 13, 2020 – Tank Site Crew begin mobilizing

Other Topics to be Discussed:

-

Next scheduled QC

- July 9, 2020 at 10:00 am.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/9/2020 at 1000 hours**