



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/11/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

- June 4, 2020

Safety:

- SSHO

Work Accomplished since last meeting (6/04/ 2020)

- **Crew # 1**
- **Billy's Crew:**
- Installed 1" water services at Station # 135+47 (12 Royal Oak Drive) and Station # 137+80 (7 Royal Oak Drive) main to curb stop in Middletown.
- Loam and seeded tank access road and worked on the slope stabilization at the tank site.
- **Crew # 2**
- **Jonathans Crew:**
- Installed 124 LFT. of 8" DIP on Haddam Quarter Road in Durham.
- Installed 1 Fire Hydrant on Haddam Quarter Road in Durham.
- Installed 36 LFT. of 8" DIP on Talcott Lane from Station #300+00 to Station # 300+36.
- Installed 131 LFT. of 16" DIP from Station # 207+87 to Station # 209+18 on Main Street in Durham.
- Installed 6.5 LFT. of 12" DIP from Station # 209+18 to Station # 209+ 25 on Main Street in Durham. Tied into the existing Durham distribution system.
- Installed 48 LFT. of 8" DIP on Marina Way, Durham.
- **Crew # 3**
- **Quincy's Crew:**
- No work. Offsite due to Regional School District 13 activity.

Two-Week Look Ahead:

June 15, 2020 to June 19, 2020

- **Crew # 1**
- **Billy's Crew:**
- Water Service installations main to curb stop on Main Street (Rte. 17) in Durham
- **Crew # 2**
- **Jonathan's Crew:**
- Install 12" DIP on Wallingford Road, (Rte. 68) in Durham.
- **Crew # 3**
- **Quincy's Crew:**
- Start installation of the 12" DIP on Maiden Lane in Durham.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/11/2020 at 1000 hours**

June 22, 2020 to June 26, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Tank Site Preparation work at the shared access road.
- **Crew # 2**
- **Jonathan's Crew:**
 - Continuation of the installation of the 12" DIP and Hydrants on Wallingford Road (Rte. 68) in Durham.
- **Crew # 3**
- **Quincy's Crew:**
 - Continuation of the installation of the 12" DIP on Maiden Lane in Durham.

Rework Items/Deficiency List:

- None

Submittals:

- In review with USACE – 1
 - Tank Resubmittal (Due June 19, 2020)

Outage Dates:

- July 3, 2020
- July 6, 2020 for State Roads

QC or Production Issues Discussed:

- None

Request for Information (RFI) Status:

- None.

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (NOI sent)
- JC00015 – Maiden Lane Stream Crossing (staked out for property owner approval)
- JC00017 – Barrier of Evergreen Trees near Tank
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (w/ Government)
- JC00006 – Pickett Lane Stream Crossing (Pending SF-30)
- JC00011 – 110 Maple Avenue and 129 Maple Avenue (Pending SF-30)
- JC00013 – 370 and 376 Main Street (Pending SF-30)
- JC00020 – Meter Pit 224 Talcott Ridge Drive (Pending SF-30)
- JC00021 – 385 Main Street Curb Stop Relocation (Pending SF-30)
- JC00022 – 257 Main Street (Pending SF-30)
- JC00023 – Middletown Curb stop Adjustments (Pending SF-30)



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/11/2020 at 1000 hours**

- JC00025 – 216 Talcott Ridge Culvert (RFP Sent)

Anticipated Events/Major Deliveries:

- July 8, 2020 – Tank Site Crew begin mobilizing

Other Topics to be Discussed:

- Curb Stop location issues: Town of Durham.

Next scheduled QC Progress Meeting:

- Thursday, June 18, 2020 at 10:00 am.