



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/18/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

- June 11, 2020

Safety:

- SSHO

Work Accomplished since last meeting (6/11/ 2020)

- **Crew # 1**
- **Billy's Crew:**
- Installed 16 - 1" water services main to curb stop on Main Street (Rte. 17) in Durham.
- **Crew # 2**
- **Jonathans Crew:**
- Installed 3 Fire Hydrants at Station #'s 194+49, 187+44 and Station # 183+57.5 on Main Street in Durham.
- Installed 464 LFT of 12" DIP on Wallingford Road (Rte.68) from Station # 600+00 to Station # 604+64.
- **Crew # 3**
- **Quincy's Crew:**
- Installed 82 LFT. of 4" DIP for the School at Station # 525+75 on Pickett Lane in Durham.
- Installed 60 LFT. of 4" DIP for the High School at Station # 529+65 on Pickett Lane in Durham.
- Installed 283 LFT. of 12" DIP on Maiden Lane from Station # 421+17 to Station # 424+00 on Maiden Lane in Durham.

Two-Week Look Ahead:

June 22, 2020 to June 26, 2020

- **Crew # 1**
- **Billy's Crew:**
- Preparation work at the tank site in Middletown.
- **Crew # 2**
- **Jonathan's Crew:**
- Install 12" DIP on Wallingford Road, (Rte. 68) in Durham.
- **Crew # 3**
- **Quincy's Crew:**
- installation of the 12" DIP on Maiden Lane in Durham.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/18/2020 at 1000 hours**

June 29, 2020 to July 3, 2020

- **Crew # 1**
- **Billy's Crew:**
- Preparation work at the tank site, Middletown.
- **Crew # 2**
- **Jonathan's Crew:**
- Pickett Lane Stream Crossings in Durham.
- **Crew # 3**
- **Quincy's Crew:**
- Continuation of the installation of the 12" DIP on Maiden Lane in Durham.

Rework Items/Deficiency List:

- None

Submittals:

- In review with USACE – 3
- Nonwoven Geotextile Fabric submittal (Due June 30, 2020)
- Water Meter Vault Resubmittal (Due July 2, 2020)
- Tank Mixing System (Due July 7, 2020)

Outage Dates:

- July 3, 2020
- July 6, 2020 for State Roads

QC or Production Issues Discussed:

- None

Request for Information (RFI) Status:

- None.

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (NOI sent)
- JC00015 – Maiden Lane Stream Crossing (staked out for property owner approval)
- JC00017 – Barrier of Evergreen Trees near Tank
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00027 – 174 Main Street and 136 Maple Avenue (Full water service and delete two curb stops)

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations on June 26, 2020)
- JC00006 – Pickett Lane Stream Crossing (Pending SF-30)
- JC00011 – 110 Maple Avenue and 129 Maple Avenue (Pending SF-30)
- JC00013 – 370 and 376 Main Street (Pending SF-30)
- JC00020 – Meter Pit 224 Talcott Ridge Drive (Pending SF-30)



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/18/2020 at 1000 hours**

- JC00021 – 385 Main Street Curb Stop Relocation (Pending SF-30)
- JC00022 – 257 Main Street (Pending SF-30)
- JC00023 – Middletown Curb stop Adjustments (Pending SF-30)
- JC00025 – 216 Talcott Ridge Culvert (Proposal Received June 17, 2020)

Anticipated Events/Major Deliveries:

- July 8, 2020 – Tank Site Crew begin mobilizing

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, June 25, 2020 at 10:00 am.