



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

- June 18, 2020

Safety:

- SSHO

Work Accomplished since last meeting (6/04/ 2020)

- **Crew # 1**
- **Billy's Crew:**
- Installed 2 Fire Hydrants at Station #'s 200+01 and Station # 203+83 on Main Street Rte.17 in Durham.
- Worked at the tank site preparing for the Tank Crew arrival in Middletown.
- **Crew # 2**
- **Jonathans Crew:**
- Installed 489 LFT. of 12" DIP on Wallingford Road (Rte. 68) from Station # 604+64 to Station # 609+05 in Durham.
- Installed 74 LFT. of 12" DIP on Maiden Lane at the intersection of Main Street (Rte. 17) from Station # 400+00 to Station # 400+74 in Durham.
- Installed Fire Hydrant at Station # 609+53 on Wallingford Road (Rte.68) in Durham.
- Installed 10 LFT. of 12" DIP on Maple Avenue at the intersection of Wallingford Road (Rte. 68) from Station # 960+69 to station # 920+59 in Durham.
- Installed 34 LFT. of 8" DIP on Maple Avenue at the intersection of Wallingford Road (Rte. 68) from Station # 920+80 to station # 921+14 in Durham.
- Installed 2 – 1" water services main to curb stop at # 17 and #22 Wallingford Road (Rte.68) in Durham.
- **Crew # 3**
- **Quincy's Crew:**
- Installed 804 LFT. of 12" DIP from Station # 421+17 to Station # 413+13 on Maiden Lane in Durham.
- Installed 218 LFT. of 12" Dip form Station # 401+17 to station # 403+35 on Maiden Lane in Durham.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

Two-Week Look Ahead:

June 29, 2020 to July 3, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Preparation work including excavation for the foundation and hauling in fill at the tank site in Middletown and Hydrant installations on Maiden Lane in Durham
- **Crew # 2**
- **Jonathan's Crew:**
 - Stream Crossings on Pickett Lane, Durham.
- **Crew # 3**
- **Quincy's Crew:**
 - June 29, 2020 continue the 12" DIP on Maiden Lane in Durham. Then offsite.

July 6, 2020 to July 10, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Tank Site Preparation including hauling in fill on Monday and Tuesday, July 6th and 7th. Service installations main to curb stops July 8th through July 10th on Main Street (Rte. 17) in Durham.
- **Crew # 2**
- **Jonathan's Crew:**
 - Continuation of the or the Stream Crossings on Pickett lane and Maiden Lane in Durham.
- **Crew # 3**
- **Quincy's Crew:**
 - Offsite.

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 2
- Tank Mixing System (Due July 7, 2020)
- Herzig Brook Cofferdam Dewatering Plan (Due July 9, 2020)

Outage Dates:

- July 3, 2020 No work, (Federal holiday)
- July 6, 2020. Ludlow will be working off the State Roads.

QC or Production Issues Discussed:

- None



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

Request for Information (RFI) Status:

- None.

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Working documentation for KO to sign)
- JC00015 – Maiden Lane Stream Crossing (Need drawings and cost estimate)
- JC00017 – Barrier of Evergreen Trees near Tank.
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00027 – 174 Main Street and 136 Maple Avenue (Full water service and delete two cub stops)

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations on June 26, 2020)
- JC00025 – 216 Talcott Ridge Drive Culvert Crossing (Proposal received June 17, 2020)
- JC00028 - Drain Pipe extension Tank Access Road,

Anticipated Events/Major Deliveries:

- July 8, 2020 – Tank Site Crew begin mobilizing

Other Topics to be Discussed:

-

Next scheduled QC

- July 2, 2020 at 10:00 am.