



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
9/10/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

To: K. Mintell, USACE; C. Niemitz, USACE; S. Dunbar, USACE; E. Hathaway, EPA; M. Pio, Ludlow Construction; M. Cunningham; Ludlow Construction; J. Currier, USACE; R. Berlandy, AECOM; C. McLane, AECOM; V. Carrier, State of Connecticut Public Health Dept; J. Chen; DEEP; L. Francis, First Selectman, Town of Durham; B. Milardo, Department of Health Town of Durham; D. Direinzo, DOT; J. Fazzino, Middletown Water and Sewer; B. Robillard, Middletown Water and Sewer; T. Nigosanti, Middletown Water and Sewer; R. Peddicord, Ludlow Construction, J. Brandon, Ludlow Construction; D. Hunt, DOT; S. Wright, DOT; J. Meunier, AECOM; D. Ethier, DOT; L. Belisle, USACE; J. Pio, Ludlow Construction; R. Goff, USACE; J. Croteau, RSD# 13, Durham, Paul Paris, USACE, Maureen Crowley, AECOM.

Review Minutes of Previous Meeting:

Safety:

Work Accomplished since last meeting (9/3/2020)

- **Crew # 1**
Billy's Crew:
 - Installed 4" Water Service at Durham Manufacturing.
 - Installed 8" Water Service at # 350 Main Street in Durham.
 - Drainage Rehabilitation at # 216 Talcott Ridge Drive.
 - Relocated Fire Hydrant from Station # 400+85 to Station # 401+37 on Maiden Lane.
 - Installed 8 Services on Maiden Lane in Durham.
- **Crew # 2**
Jonathans Crew:
 - Installed 279 LFT. of 8" DIP on Maple avenue from Station # 924+35 to Station # 921+56
 - Installed 10 Water Services on Maple Avenue in Durham
- **DN Tanks:**
 - Removed forms for the side panels.

Two-Week Look Ahead:

September 14, 2020 to September 18, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Install water services on Maple Avenue in Durham
- **Crew # 2**
- **Jonathan's Crew:**
 - Permanent Pave South Main Street (Rte.17) in Middletown.
- **Crew # 3**



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
9/10/2020 at 1000 hours**

DN Tank:

- Erect Side Panels.

Two Week Look Ahead:

September 21, 2020 to September 25, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Install water services on Maple Avenue, Durham.
- **Crew # 2**
- **Jonathan's Crew:**
 - Permanent Pavement on South Main Street (Rte. 17) Middletown into the Town of Durham.
- **Crew # 3**
- **DN Tanks:**
 - Erect Side Panels at the tank in Middletown.

Rework Items/Deficiency List:

Submittals:

- In review with USACE – 4
- Tank Mixing System (Due July 7, 2020)
- Booster Station (Due August 6, 2020)
- Recirculation Pump response from United.
- Critical Lift Plan

Outage Dates:

- September 7, 2020 (Labor Day)

QC or Production Issues Discussed:

- .

Request for Information (RFI) Status:

- RFI – 0039 Driveway Restoration.
- RFI- 0043 PRV Vault and Altitude Vault

Notice of Potential Contract Change Request:

- JC00017 – Tank Access Road Guardrail, Trees and Walking Path winter
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00030 – Main Street and Maple Avenue Changes
- JC00031 – EEQ for CLIN Overages
- JC00032 – Maiden Lane Stream Crossing Wetland Requirements.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
9/10/2020 at 1000 hours**

Notice of Contract Change Request:

- JC00017- Chlorination System Revisions (RFP sent August 17, 2020)
- JC00016 – Permanent Pavement Revisions (Negotiated)
- JC00029 – Maiden Lane Fire Hydrant Relocation (Negotiations)

- **Anticipated Events/Major Deliveries:**

Other Items to be discussed:

- 227 Main Street water service.
- 119 Maple Avenue water service.

Next Meeting:

- September 17, 2020 at 10:00 am.