



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

**USA Toll-Free: (877)336-1829
Access Code: 4645994
Security Code: 1234**

To: K. Mintell, USACE; C. Niemitz, USACE; S. Dunbar, USACE; E. Hathaway, EPA; M. Pio, Ludlow Construction Company; M. Cunningham, Ludlow Construction Company; J. Currier, USACE; R. Berlandy, AECOM; C. Mclane, AECOM; V. Carrier, State of CT. Dept. of Public Health; J. Chen, DEEP; L. Francis, First Selectman, Town of Durham; W. Milardo, Dept. of Public Health, Town of Durham; D. Direinzo, DOT; J. Fazzino, Middletown Water and Sewer; B. Robillard, Middletown Water and Sewer; T. Nigosanti, Middletown Water and Sewer; R. Peddicord, Ludlow Construction Company; J. Brando, Ludlow Construction Company; R. Christie, USACE; D. Hunt, DOT; S. Wright, DOT; J. Meunier, AECOM; D. Ethier, DOT; L. Belisle, USACE; J. Pio, Ludlow Construction Company; R. Goff, USACE; J. Croteau, RSD# 13

Review Minutes of Previous Meeting:

- June 18, 2020
- [Approved](#)

Safety:

- SSHO
- [Rob Peddicord said everything is good at this time.](#)
- [Lisa asked if we needed an AHA \(Accident Hazard Analysis\) for the tank site. Rob Peddicord said yes and is working on that.](#)

Work Accomplished since last meeting (6/18/ 2020)

- **Crew # 1**
- **Billy's Crew:**
- Installed 2 Fire Hydrants at Station #'s 200+01 and Station # 203+83 on Main Street Rte.17 in Durham.
- Worked at the tank site preparing for the Tank Crew arrival in Middletown.
- **Crew # 2**
- **Jonathans Crew:**
- Installed 489 LFT. of 12" DIP on Wallingford Road (Rte. 68) from Station # 604+64 to Station # 609+05 in Durham.
- Installed 74 LFT. of 12" DIP on Maiden Lane at the intersection of Main Street (Rte. 17) from Station # 400+00 to Station # 400+74 in Durham. [Mike Pio reiterated this ran the water main from Main Street off the road to Maiden Lane.](#)
- Installed Fire Hydrant at Station # 609+53 on Wallingford Road (Rte.68) in Durham.
- Installed 10 LFT. of 12" DIP on Maple Avenue at the intersection of Wallingford Road (Rte. 68) from Station # 960+69 to station # 920+59 in Durham.
- Installed 34 LFT. of 8" DIP on Maple Avenue at the intersection of Wallingford Road (Rte. 68) from Station # 920+80 to Station # 921+14 in Durham.



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

- Installed 2 – 1” water services main to curb stop at # 17 and # 22 Wallingford Road (Rte.68) in Durham. All three services installed and hydrants. Tapping sleeve hydrant will be done tomorrow. *Lisa asked if this completed the work on Wallingford Road (Rt. 68) Mike Pio confirmed. Lisa asked if all the fire Hydrants are completed on Main Street (Rte.) 17? Mike Pio confirmed. Only the tapping sleeve fire Hydrant remains.*
- **Crew # 3**
- **Quincy’s Crew:**
- Installed 804 LFT. of 12” DIP from Station # 421+17 to Station # 413+13 on Maiden Lane in Durham.
- Installed 218 LFT. of 12” Dip form Station # 401+17 to station # 403+35 on Maiden Lane in Durham. *Mike C. explained the gap in Station numbers. Mike Pio said Quincy’s crew should be done Monday or Tuesday of next week.*

Two-Week Look Ahead:

June 29, 2020 to July 3, 2020

- **Crew # 1**
- **Billy’s Crew:**
- Preparation work including excavation for the foundation and hauling in fill at the tank site in Middletown and Hydrant installations on Maiden Lane in Durham
- **Crew # 2**
- **Jonathan’s Crew:**
- Stream Crossings on Pickett Lane, Durham.
- **Crew # 3**
- **Quincy’s Crew:**
- June 29, 2020 continue the 12” DIP on Maiden Lane in Durham. Then offsite. *Mike P. said they will continue chlorinating the 16” water main on Main Street (Rte. 17) as well to Cemetery Road*

July 6, 2020 to July 10, 2020

- **Crew # 1**
- **Billy’s Crew:**
- Tank Site Preparation including hauling in fill on Monday and Tuesday, July 6th and 7th. Service installations main to curb stops July 8th through July 10th on Main Street (Rte. 17) in Durham. *Lisa asked if these services are the ones, we will be installing blue wooden stakes? Mike C. confirmed and said the letters going out will reveal that.*
- Lisa
- **Crew # 2**
- **Jonathan’s Crew:**
- Continuation of the or the Stream Crossings on Pickett lane and Maiden Lane in Durham.
- **Crew # 3**
- **Quincy’s Crew:**
- Offsite.



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

Rework Items/Deficiency List:

- *Kurt Mintell and Rob Christie said they had none at this time. Jerry Brandon confirmed.*

Submittals:

- In review with USACE – *Lisa said this was updated since yesterday. We have 4 in Review.*
- *Tank Mixing Station and leveling base for the tank.*
- *Herzig Brook Cofferdam Dewatering Plan (Due July 9, 2020)*

Outage Dates:

- *July 3, 2020 No work, (Federal Holiday)*
- *July 6, 2020. Ludlow will be working off the State Roads.*

QC or Production Issues Discussed:

- *None*

Request for Information (RFI) Status:

- *RFI 37 sent out yesterday about 4:00 pm. Rich B. confirmed he received. Rich would like to call United Concrete. Rich asked for a contact person. Mike Pio will forward that contact via email to Rich.*

Notice of Potential Contract Change Request:

- *JC00014 – Chlorination System Revisions (Lisa working on documentation for KO to sign)*
- *JC00015 – Maiden Lane Stream Crossing (Need updated drawings and cost estimate) Mike Pio would like to get this done this year if possible. Rich B. will work on finalized drawings.*
- *JC00017 – Barrier of Evergreen Trees near Tank.*
- *JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)*
- *JC00027 – 174 Main Street and 136 Maple Avenue (Full water service and delete two cub stops)*
- *Still working on finalization with EPA and AECOM.*

Notice of Contract Change Request:

- *JC00016 – Permanent Pavement Revisions Lisa said they are negotiating this tomorrow. (Negotiations on June 26, 2020)*
- *JC00025 – 216 Talcott Ridge Drive Culvert Crossing (Proposal received and negotiated. Kurt M. needs a couple signatures)*
- *JC00028 - Drain Pipe extension Tank Access Road,*
 - *Drain pipe extension. Kurt sent RFP yesterday. Mike Pio confirmed he received.*
 - *Brian asked if any issue with signing. Kurt said no issue.*
- *350 Main Street.*
- *AECOM was able to work with Bill Milardo that the curb stop was going directly into the septic system. They met with the owner for a possible separation. The owner offered to pay for a possible Fire Line installation for a future sprinkler system. Probably be a 6" connection.*
- *Owner may reach out to Mike for a price; Not involving EPA.*
- *Possible job change. Looking at a fire hydrant at Rte,17 at Maiden Lane. The current location of the hydrant to be installed is not feasible. There is a stone wall where the hydrant is proposed. Proposing to move the hydrant to the other side of the road. Ludlow would have to reverse the*



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
6/25/2020 at 1000 hours**

current location of the tee to the other side of the road. Ed reiterated we need to get the Fire Dept. involved for their approval. Need an RFI.

- *Ed said we need to install stakes where the hydrants will be installed for fire Department Approval.*

Anticipated Events/Major Deliveries:

- *July 8, 2020 – Tank Site Crew mobilization moved back to July 13th*
- *Does DN have a plan? Mike P will get one*
- *Lisa said once started at the tank site, we will add an item for the tank installation to the minutes.*

Other Topics to be Discussed:

- *Ed asked if someone reached out to Brian about the tank discussions. Compaction testing? Mike Pio will take care of this.*
- *Geo tech will submit a Proctor which they did yesterday. Results Monday or Tuesday of next week*
- *Ed said Durham wants to know about the Durham well field and the schedule of events. Building and vaults still need to be resolved.*

Next Scheduled Meeting

- *July 2, 2020 at 10:00 am.*