

<b>QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 871		Page 1 of 0		
					DATE 07 May 2021 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	2	2	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1500 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b>									
<b>Work Performed Today:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Ludlow Crew is working at the Tank site on the 8" drain coming off the tank - the drain will tie into the storm drain installed last season.									
<b>Comments Pertaining to Contractors' CQC Activities:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Ensured Contractor backfilling at the tank site- using 3/4 gravel wrapped with fabric base approx. 6" 3" sand than the pipe. Backfill around pipe with sand 12" sand over the pipe Native material -5 in 8-12" lifts compacted.									
<b>Miscellaneous Remarks and Visitors to Project:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Meeting with Charles Bacon - abutter @ the Meter Building. Walked the property line and discussed the project. No issues at this time.									
Called Mr. Jesse Boehne, lives on 236 Maple Ave. He has concerns about a garage he is building and is concerned about the water connection interfering with his project. We will discuss when he gets back - out of town now.									
<b>Safety:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Safety Inspection: 1. PPE good 2. Traffic pattern/control - none needed today. 3. Working in excavation - at booster station footing - no trench box needed 4. Muddy & trip hazards identified. 4. Situational awareness while working around heavy equipment. 5. Proper lifting techniques - lift with knees not low back 6. COVID - no discussion today 7. Concrete placement today - NONE TODAY 8. Caps on REBAR at booster station - good.									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	