

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 874		Page 1 of 0		
					DATE 10 May 2021 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
1	0	0	2	3	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Contractor/Subcontractor & Area of Responsibility for Work:					Unresolved Issue: No		Shift: 1		
Kurt Mintell LUDLOW - Prime United Concrete - AAV									
Work Performed Today:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Concrete Placement for the frost walls at the Booster Station (13 CY). JTC onsite to test: AIR = 5.25 in spec - taken from truck #1 Slump = 6.25 first test truck #1 4.25 2nd test truck # 1 5.25 AIR - good Second truck: 3.75 Slump - Good.									
Noted two vibrators used for the concrete placement.									
United Concrete has three workers onsite (carpenters) installing the track and foam insulation inside the AAV.									
Safety:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Safety Inspections items: 1. PPE good 2. Traffic pattern/control - only for moving concrete trucks around at the Booster Station - no issues 3. Working in excavation - NONE TODAY 4. Muddy & trip hazards identified. 4. Situational awareness while working around heavy equipment. 5. Proper lifting techniques - lift with knees not low back 6. COVID - no discussion today 7. Concrete placement today - AHA reviewed by SSHO - placement at the Booster Station 8. Caps on REBAR at booster station - NA today 9. Ladders at the AAV vault - United Concrete workers - no issues.									
LABOR INTERVIEWS									
The following employees were interviewed today:									
Employer					Employee / Classification				
United Concrete					James Signore CARPENTER				
United Concrete					Moises CARPENTER				
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	