

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 948		Page 1 of 0		
					DATE 23 Jul 2021 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 82 °F Max 85 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	82 °F	85 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	2	2	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Work Performed Today:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Fazzino Plumbing is working with 2 - noted new Apprentice onsite (Dan) Plumbers - completed 188 Main Street. Complete 188 & 199 Main Street									
Billys Crew is working at 241 Main Street - this is 2" copper pipe and a long run around the church and enters through the back corner. Used Mole to pierce under the sidewalk.									
Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:					Unresolved Issue: No		Shift: 1		
Kurt Mintell 120 Main Street interior plumbing Initial completed: 1. Components meet the Buy in America Act - YES 2. Proper spacing of plumbing hangers - 27 inches due to joist spacing - good, hangers holding the copper - 47" 3. Well pump removed with electrical wiring wire nut & tape - breaker taped off and labeled. 4. PRV set at 60 PSI 5. Debris cleaned up.									
CTWATER punch list - walk along 17 to identify items on punch list The items appear appear to be more observations than actual issues. WILL FOLLOW UP with Brian R. to discuss.									
Safety:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Safety Inspections items: 1. PPE - good 2. Traffic pattern/control - Traffic control for the Perm Pavement work on 17 - 1 flagger 3. Working in excavation - Trenching for exterior 1" pipe from curb stop to house - trench box utilized if deeper the 5 feet. NONE TODAY 4. Muddy & trip hazards - while trenching and working around tight quarters 4. Situational awareness while working around heavy equipment. Excavating for trench/ mini excavator 5. Proper lifting techniques - lift with knees not low back 6. COVID - no discussion today 7. Concrete placement today - NONE 8. Ladders in the trench - as needed - noted lack of ladders while trenching and installing 1.5" copper pipe at 196 Main 9. Safety Meeting to review bad weather protocols while working 10. DN - Noted fencing surrounding the tank, sections have fallen down due to wind. Requested SSOH & Mike Pio repair ASAP 11. Plumber onsite - working at 127 Main Street - No safety violations noted.									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	