

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 976		Page 1 of 0		
					DATE 20 Aug 2021 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 67 °F Max 82 °F No Precipitation 4 MPH Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 67 °F	MAXIMUM 82 °F	WIND 4 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 	TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Work Performed Today:					Unresolved Issue: No		Shift: 1		
Joseph Currier Ludlow - Is continuing with a penetration at 95R Maple ave. Fazzino - Is installing connections to the water line. 10 Johns way was completed today. Meters have been installed at several multi family homes.									
Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:					Unresolved Issue: No		Shift: 2		
Joseph Currier Penetration at 95R Maple ave will be at different location than planned. Plans call for penetration to be in an unheated garage space. After consulting with Rich Berlandy from AECOM it was determined to relocate the penetration to the rear of the house in a heated space.									
Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Inspection of plumbing components: 1. Compression fittings. 2. Backflow preventer 3. PRV 4. Copper pipe. 5. Filter system. ALL of these components appear to meet the Made in America requirements These items were installed and 10 Johns Way by Fazzino.									
Miscellaneous Remarks and Visitors to Project:					Unresolved Issue: No		Shift: 1		
Kurt Mintell Mike Pio will be the POC in the event of an emergency during the storm event.									
Safety:					Unresolved Issue: No		Shift: 1		
Joseph Currier Safety Inspections items: 1. PPE - Good 2. Traffic pattern/control - blocked a portion of maple ave to resident traffic only. 3. Working in excavation - Trenching for exterior penetration, no boxes needed. 4. Muddy & trip hazards - while trenching and working around tight quarters - none today 4. Situational awareness while working around heavy equipment. Excavating for trench/ mini excavator 5. Proper lifting techniques - lift with knees not low back 6. COVID - Discussion prior the work day - Agreed that workers will wear a mask when entering someone's home 7. Ladders in the trench - as needed.									
Safety:					Unresolved Issue: No		Shift: 2		
Joseph Currier A hurricane is forecasted to hit the area over the weekend. In preparation Ludlow construction secured any building material and lighter equipment at the trailer laydown area and the tank site. Additionally they will have people on standby for any emergencies that may arise.									

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------