

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 573		Page 1 of 0	
					DATE 13 Jul 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 72 °F Max 85 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 72 °F	MAXIMUM 85 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0	TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell KTR installed 12" pipe on the east bank of Allyn Brook. See note below Installed curb stops at: 391,395,385 - note additional water corp needed for 385 Main Street. Chlorination of main at Marina Place Road. - Adding 12.5% chlorine product - see photo Scott from DN Tank onsite accepting delivery of lumber for forming and a rental boom fork lift ITEMS: 0028: New tap for STA 163+01 for 385 Main Street , this will be a change since the curb stop location for this address was changed. 0031: 1" Curb Stops at 391,395,385 Main Street 0034: 1" copper pipe -119.5 0061: Sawcut State Road =168LF 47: FINISHED CONNECTING 12 INCH PIPE ON LOWER SIDE OF THE STREAM. STA 511+16 TO 512+11. WE WILL HAVE TO APPLY A STA CORRECTION SINCE BENDS CHANGE STA FOOTAGE SO THE GATE VALVE INSTALLED AT STA 512+00 WILL ALSO BE STA 512+11. CLEANED UP AND MOVED EVERYTHING OUT DOWN THE STREET TO BEGIN OTHER STREAM CROSSING. FINAL RESTORATION WILL BE COMPLETED ONCE WATER MAIN HAS PASSED A PRESSURE TEST. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Verbal Instructions Given to Contractor: Kurt Mintell Silt fence on Maiden is leaning in some spots and need repair - notified CQC Jerry - he agreed to have the fence repaired- KEEP OPEN Since there is Thursday night free concerts at Pickett Lane to ensure the work area is left in a clean safe orderly fashion - ROB PEDDICORD </div> <div> Unresolved Issue: No Shift: 2 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Spoke with Armand LaPonte - 147 Main St about getting his water service done next week - Also spoke with Mike Pio. Both are in agreement - will attempt to schedule this for late next week to avoid interfering with scheduled roofer. Left VM for Steve Wright to meet and walk 17 to ID the sliver slabs for permanent pavement. KEEP OPEN </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Noted damaged curb on Pickett under guardrail from stream crossing - see photo </div> <div> Unresolved Issue: No Shift: 2 </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	