

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 596		Page 1 of 0	
					DATE 05 Aug 2020 - Wednesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused Non-Critical Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M	TO M	TO M	TO M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES <div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Work Performed Today:</p> <p>Kurt Mintell Only work at the tank site today due to Durham directing the contractor not to work on Durham because of power outages and wires down. 2 Ludlow workers prep the pipe stubs (3) in the bottom of the tank and conducted pressure testing. Middletown water onsite to over see the testing - all 3 pipes passed - 1hour @ 100 PSI</p> <p>DN Tank is working on the forms for the pre- cast panels of the tank - noted brown sand spread inside the forms and tamped uniformly in place</p> <p>Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:</p> <p>Kurt Mintell Pressure test of the 3 pipe stubs in the bottom of the tank 100 PSI for 1 hour - Joe form Middletown, Jerry Ludlow QCM and myself witnessed the testing</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	