

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 597		Page 1 of 1		
					DATE 06 Aug 2020 - Thursday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused Critical Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
<input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain)					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div> <b>Work Performed Today:</b>            Kurt Mintell            No work onsite due to Durham directing Ludlow not to work while there are power outages and trees, wires etc. on the road.            DN Tank unable to place any concrete due to plants being closed from power outages.             Weekly meeting still occurred             On Tuesday, August 4, 2020, Tropical Storm Isaias brought heavy rainfall and             high winds resulting in minor flooding and storm damage and power outages            throughout the State of Connecticut. Due to the damage, concrete plants            have            been shut down due to down trees and power issues. This shutdown affects            critical path activity, A7250 Form, Reinforce &amp; Place Floor Slab - Storage            Tank.         </div> <div style="text-align: right;">           Unresolved Issue: No      Shift: 1         </div> </div>									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	