

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 608		Page 1 of 0		
					DATE 17 Aug 2020 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 	TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Work Performed Today: Paul Paris Ludlow is continuing to work on the south end of Maple ST with the installation of the 12" water main. They did not run into any issues.					Unresolved Issue: No Shift: 2				
Work Performed Today: Paul Paris Ludlow is continuing on route 17 by the church with the 12" water main. There are two state trooper for traffic control.					Unresolved Issue: No Shift: 2				
Work Performed Today: Kurt Mintell ITEMS: Pipe Crew (Jon Pio) 2: 299 FEET OF 12 INCH PIPE: STA 911+09 TO 908+10 6: 63 FEET OF 12 INCH TR FLEX: STA 908+10 TO 907+47 29: 1 1.5 INCH CORP: 910+44 30: 1 2 INCH CORP: 908+38 62: 724 FEET OF TOWN SAW CUT BILLY's Crew: Water Service 1" Corps: 1-1 Inch Water Service at STA 177+56 Water Service 1 "Curb Stops: 1 -1 Inch Water Service Curb Stops was installed at STA 177+56 Water Service 1 and 1/2"Curb Stop: 1-1 and 1/2 Inch Curb Stop was installed at STA 184+39 Water Service 1" Copper Line: 46.0 Feet of Copper Line was installed at STA 177+56 Water Service 1 and 1/2" Copper Line: 48 Feet of Copper Line was installed at STA 184+39 Soil Piercing: 8.5 Feet of Soil Piercing Under Sidewalk at STA 184+39 Rock and Boulder: 9.33 YD's was removed and Replaced with Suitable Material. Saw Cut in State Roads: 56.0 Feet of Saw Cut in State Roads.					Unresolved Issue: No Shift: 1				
CQC Inspection Phases Attended and Instructions Given:					Unresolved Issue: No Shift: 2				
Paul Paris The contractor placed 40 YDS of concrete today. This is for the precast walls for the tank. I did an inspection on some of the forms before the concrete was placed and the rebar looked good. The contractors third party inspector is onsite testing for air entrainment, slump and they are also collecting concrete for the 7,14 and 28 day breaks.									
Safety: Paul Paris No Safety issues noted today on any of the sites.					Unresolved Issue: No Shift: 2				
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS			DATE	