

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION						REPORT NUMBER 609		Page 1 of 0							
						DATE 18 Aug 2020 - Tuesday									
PROJECT Durham Meadows Waterline Remedial Design						CONTRACT NUMBER W912WJ19C0002									
CONTRACTOR Ludlow Construction Co., Inc.						WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind									
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS						TEMPERATURE		WIND							
STRUCTURAL EXCA- VATION 0 %		BORROW EXCA- VATION 0 %		EMBANKMENT 0 %		CONCRETE 0 %		STRUCTURE 0 %							
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain)						24 HOUR PRECIPITATION									
						INCHES 0.00		ENDING M							
NUMBER OF GOVERNMENT EMPLOYEES						RIVER STAGE									
SUPERVISORY 0		OFFICE 0		LAYOUT 0		INSPECTION 0		TOTAL 0		LABOR 0		FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES						NUMBER OF SHIFTS						<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3			
SUPERVISORY 0		SKILLED 0		LABORERS 0		TOTAL 0		FROM 0		TO M		FROM M		TO M	
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.															
QA NARRATIVES															
Work Performed Today:							Unresolved Issue: No			Shift: 2					
Paul Paris Ludlow is continuing on route 17 by the church with the 12" water main. There are two state trooper for traffic control.															
Work Performed Today:							Unresolved Issue: No			Shift: 2					
Paul Paris Ludlow is continuing to work on the south end of Maple ST with the installation of the 12" water main. They did not run into any issues.															
Work Performed Today:							Unresolved Issue: No			Shift: 1					
Kurt Mintell Items: Curb stop crew on 17: 0031: 1" Curb Stop 4 272 Main St STA 185+58 268 Main St STA 186+36 262 Main St STA 186+66- encountered ledge 256 main St STA 188+33 0034: 189 LF 0040: Pierce under sidewalk 46.6 LF 0054: Rock/boulder excavation = 5.56 CY 0061: Sawcut State Road =90.00 ITEMS: pipe installation 6: 85 FEET OF 12 INCH TR FLEX: STA 907+47 TO 906+62 52: TEST PIT: 39.16 CUBIC YARDS (47X4.5X5) TEST PIT EXTISING 8 INCH WATER MAIN ON MAPLE TO CONFIRM ALL JOINTS HAD RESTRAINTS AND INSTALLED ONE 8 INCH BELL CLAMP TO RESTRAIN BELL JOINT. 62: 170 FEET OF TOWN SAW CUT															
Safety:							Unresolved Issue: No			Shift: 2					
Paul Paris No Safety issues noted today on any of the sites.															
QA REPRESENTATIVE'S SIGNATURE						DATE		RE/PROJECT ENGR'S INITIALS				DATE			