

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION						REPORT NUMBER 610		Page 1 of 0							
						DATE 19 Aug 2020 - Wednesday									
PROJECT Durham Meadows Waterline Remedial Design						CONTRACT NUMBER W912WJ19C0002									
CONTRACTOR Ludlow Construction Co., Inc.						WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind									
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS						TEMPERATURE WIND									
STRUCTURAL EXCA- VATION 0 %		BORROW EXCA- VATION 0 %		EMBANKMENT 0 %		CONCRETE 0 %		STRUCTURE 0 %							
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain)						24 HOUR PRECIPITATION									
						INCHES 0.00		ENDING M							
NUMBER OF GOVERNMENT EMPLOYEES						RIVER STAGE									
SUPERVISORY 0		OFFICE 0		LAYOUT 0		INSPECTION 0		TOTAL 0		LABOR 0		FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES						NUMBER OF SHIFTS <input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3									
SUPERVISORY 0		SKILLED 0		LABORERS 0		TOTAL 0		FROM 0		TO M		FROM M		TO M	
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.															
QA NARRATIVES															
Work Performed Today:							Unresolved Issue: No				Shift: 2				
Paul Paris Ludlow is continuing on route 17 heading in the south direction with the 12" water main. There are two state trooper for traffic control.															
Work Performed Today:							Unresolved Issue: No				Shift: 2				
Paul Paris Ludlow is installing fire hydrant on Maple Ave today. They are also getting ready in front of 13 Maple Ave as they are planning to install the service line from main into the basement tomorrow. Mike from Ludlow is working on getting a plumber to tie this house in early as their well went dry. From the main line to the curb stop is 16 feet and from the curb stop to the house is 30 feet.															
Work Performed Today:							Unresolved Issue: No				Shift: 2				
Paul Paris D&H tanks are installing rebar and forming up side walls for another concrete placement tomorrow.															
Work Performed Today:							Unresolved Issue: No				Shift: 1				
Kurt Mintell Items: 0031: 1" Curb Stops =4 at 252 Main Street STA 189+76 248 Main Street STA 190+28 246 Main Street STA 190 +91 242 Main Street STA 191+69 0034: 1" Copper Pipe - 197 LF 0040: Pierce under sidewalk = 32.5 0061: Sawcut State Road = 80.25 LF ITEMS: 6: 41 OF 12 INCH TR FLEX PIPE: 900+42 TO 900+04 8: 24 FEET OF 8 INCH TR FLEX: 900+04 TO 899+80 17: 12X12X8 WYE: STA 900+04 22: 2 12 INCH GATE VALVES: STA 900+10.5 AND 12 INCH GATE VALVE ON OTHER SIDE OF 12X8 WYE FOR FUTURE USE 23: 8 INCH GATE VALVE: STA 899+80 28: 1 ONE INCH CORP: 13 MAPLE AVE 31: 1 ONE INCH CURB STOP: 13 MAPLE AVE 34: 46 FEET OF ONE INCH COPPER 62: 132 FEET OF TOWN SAW CUT															
Safety:							Unresolved Issue: No				Shift: 2				
Paul Paris No Safety issues noted today on any of the sites.															
QA REPRESENTATIVE'S SIGNATURE						DATE		RE/PROJECT ENGR'S INITIALS				DATE			