

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 618		Page 1 of 0	
					DATE 27 Aug 2020 - Thursday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 65 °F Max 81 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 65 °F	MAXIMUM 81 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 1	OFFICE 0	LAYOUT 0	INSPECTION 2	TOTAL 3	LABOR 0	FEET 0.0	TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 60%;"> <p>Work Performed Today:</p> <p>Kurt Mintell DN Tank: Stripping form around the form in preparation for back filling tomorrow. Install rebar in the tank panels to precast onsite Noted over flow pipe being installed in one of the wall panels - sealed with Poly Sulfide. Place concrete in wall and roof panels.</p> <p>Curb Stop Activities on 17: 0031: 1" Curb stops = 3 @201 Main Street STA 199+93 Pierce under sidewalk 199 Main Street STA 200+21 Pierce under sidewalk 202 Main Street STA 199+60</p> <p>0033: 2" Curb Stop @ 196 Main Street STA 201+35 0034: 1" Copper Pipe =127LF 0034: 2" Copper Pipe = 42.00 LF 0040: Sidewalk Piercing = 16 LF 0062: Sawcut State Roads+ 190 LF</p> <p>Maple Ave 8 inch pipe installation ITEMS: 3: 304 FEET OF 8 INCH PIPE: STA 937+88 TO 934+84 28: 3 1 INCH CORPS: STA 936+89, 936+53, AND 936+50 29: 1 1.5 INCH CORP: STA 935+13 62: 608 FEET OF TOWN SAW CUT</p> <p>CQC Inspection Phases Attended and Instructions Given:</p> <p>Kurt Mintell JTC onsite to test the concrete for the tank panels (wall and roof)</p> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell Customer issues -</p> <p>CTDOT Correspondence : Steve Wright called concerned with the weather and work on 17. Also D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting.</p> <p>No work on the State Road Sept 4 - 8 for Labor Day Weeekend</p> <p>Safety:</p> <p>Kurt Mintell Discussed COVID 19 requirements of having workers wear mask and gloves while working in anyone's home or business. Rob will be reviewing these requirements.</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> <p>Unresolved Issue: No Shift: 1</p> </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	