

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 619		Page 1 of 0	
					DATE 28 Aug 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 68 °F Max 88 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 68 °F	MAXIMUM 88 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
Work Performed Today:					Unresolved Issue: No		Shift: 1	
Kurt Mintell DN Tank: Stripping forms and cleaning up the site. Iron workers onsite tying rebar for the precast panels Curb Stop Activities on 17: None today Billy & his crew are installing the curtain drain and back filling around the tank footing. Noted compaction around the pipe inlet/outlet- however this will be dug out when the tank connection and water main is connected, Noted gravel place (approx 24 inches)								
Maple Ave 8 inch pipe installation ITEMS: 3: 303 FEET OF 8 INCH PIPE: STA 934+84 TO 931+81 28: 1 ONE INCH CORP: STA 933+55 29: 2 1.5 INCH CORPS: STA 934+68 AND 933+40 62: 606 FEET OF TOWN SAW CUT								
CQC Inspection Phases Attended and Instructions Given:					Unresolved Issue: No		Shift: 1	
Kurt Mintell JTC onsite to test the concrete for the tank panels (wall and roof)								
Miscellaneous Remarks and Visitors to Project:					Unresolved Issue: No		Shift: 1	
Kurt Mintell Customer issues - email correspondence with Jesse on Maiden see below: Hey Kurt								
Thanks for reaching out. I am here all day today or really anytime next week.								
Just give me a ring or text and we can coordinate								
860 395 7799								
Thanks again								
Jesse								
On Fri, Aug 28, 2020, 12:55 PM Mintell, Kurt J CIV (USA) <Kurt.J.Mintell@usace.army.mil <mailto:Kurt.J.Mintell@usace.army.mil> > wrote:								
HI,								
I am Kurt Mintell with the US Army Corps of Engineers. I am onsite in Durham every day. Would you like to have a quick meeting with The Contractor (Ludlow Construction) and myself to review the water service locations on our property? If so let me know what time and we will meet you at your property.								

Thanks.

Respect,
Kurt J.Mintell
Construction Control
USACE
OFF: 9783188362
Cell:4138005219

CTDOT Correspondence - OPEN
D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting.

No work on the State Road Sept 4 - 8 for Labor Day Weeekend

Safety:

Unresolved Issue: No

Shift: 1

Kurt Mintell
Discussed COVID 19 requirements of having workers wear mask and gloves while working in anyone's home or business. Rob will be reviewing these requirements.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------