

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 624		Page 1 of 0	
					DATE 02 Sep 2020 - Wednesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 64 °F Max 76 °F 0.25 IN Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  0 %	BORROW EXCA- VATION  0 %	EMBANKMENT  0 %	CONCRETE  0 %	STRUCTURE  0 %	MINIMUM  64 °F	MAXIMUM  76 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES  0.25		ENDING  M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY  0	OFFICE  0	LAYOUT  0	INSPECTION  2	TOTAL  2	LABOR  0	FEET  0.0		TIME  M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY  0	SKILLED  0	LABORERS  0	TOTAL  0	FROM  0700	TO  1530 M	FROM  M	TO  M	FROM  M
				TO  M	FROM  M	TO  M	FROM  M	TO  M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<b>Work Performed Today:</b>  Kurt Mintell DN Tank: Organize job site -					Unresolved Issue: No                      Shift: 1			
Curb Stop Activities on 17: Billy & his crew are installing curb stops on 17 - 4" service for Durham Manufacturing. 1 State Police & 1 Certified flagger ITEMS: 0009: 4" DI Pipe for School Services= 40 LF - 303 Main Street 198+10 - JTC onsite (Hunter Davis) for compaction test in the State road 0054: rock & boulder excavation= 17.78 CY STA 198+10  Vallieux Concrete Cutting is onsite - cutting on Main Street - over cut for permanent paving - 1 Middletown Police & 1 Flagger Sawcut on Maiden Lane.  Install pipe on Maple Ave: ITEMS: 3: 143 FEET OF 8 INCH PIPE: STA 925+78 TO 924+35 28: 3 1 INCH CORPS: STA 925+66, 925+25.5, AND 924+46 26: 1 FIRE HYDRANT ASSEMBLY: STA 926+04 54: 23.83 CUBIC YARDS OF BANK RUN GRAVEL (143X3X1.5) 62: 286 FEET OF TOWN SAW CUT								
<b>CQC Inspection Phases Attended and Instructions Given:</b>  Kurt Mintell JTC onsite for compaction on 17					Unresolved Issue: No                      Shift: 1			
<b>Miscellaneous Remarks and Visitors to Project:</b>  Kurt Mintell CTDOT Correspondence - OPEN D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting. Steve Wright called - concerned about the curb stops in the rain and requested shimming of the laterals on 17 tomorrow. I notified Mike Pio of this.  No work on the State Road Sept 4 - 8 for Labor Day Weekend.  Discussion with Jerry CQM & Jon Pio concerning storm drains on Maple Ave - need to be covered with silt socks while working.					Unresolved Issue: No                      Shift: 1			
<b>Safety:</b>  Kurt Mintell Mike Pio emailed the Crane Lift Plan and also put it into RMS. I emailed the Plane to Bill Phelan at 0730.					Unresolved Issue: No                      Shift: 2			
<b>Safety:</b>  Paul Paris    No safety issues noted at this time.					Unresolved Issue: No                      Shift: 2			

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------