

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 626		Page 1 of 0		
					DATE 04 Sep 2020 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 94 °F Max 85 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 94 °F	MAXIMUM 85 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0	TIME M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Work on Maple Ave ITEMS: 7: 42 FEET OF 8 INCH TR FLEX PIPE: STA 921+14 TO 921+56 28: 1 1 INCH CORP: STA 921+38 HOUSE #158 MAPLE ST 26: 1 FIRE HYDRANT ASSEMBLY: STA 922+67 31: 2 1 INCH CURB STOPS: STA 921+38 (HOUSE #158) AND STA 922+39.5 (HOUSE #162) 34: 31 FEET OF 1 INCH COPPER: #HOUSE 162 MAPLE AVE (STA 922+39.5) 15.5 FEET OF COPPER #HOUSE 158 MAPLE AVE (STA 921+38) 15.5 FEET OF COPPER 62: 130 FEET OF TOWN SAW CUT Billys Crew - worked on the shared access drive- installed drainage as shown on the drawings and extended the drainage pipe at approx 22+00. No issues with the work - noted silt fence placed back at the pipe extension location. DN Tank is prepping panels for assembly, cleaning up concrete rough edges and adding organizing the tank site for crane next week. </div> <div> Unresolved Issue: No Shift: 2 </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell CTDOT Correspondence - OPEN D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting. Steve Wright - will allow work on the State Road on September 8 NO work on State Roads occurred today. Discussion with Jerry CQM & Jon Pio concerning storm drains on Maple Ave - need to be covered with silt socks while working. Left open from 9/2/2020 - will follow up. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell Crane Plan approved today. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE		