

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 696		Page 1 of 0	
					DATE 13 Nov 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 1	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 2	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
Work Performed Today: Kurt Mintell Billy's Crew working in the SROW where the blue plastic water main is. This is not where the main is drawn on the plans. The crew is installing a 1" Corp into the blue pipe by drilling into the C-900. Ran the curb stop across the 17. 1" copper pipe. Jons Crew is working on 68 heading south - ran to the end of the water main - permanent paving. JONS CREW: 114: 430 FEET OF SAW CUTTING 116: 133.53 SQ YARDS STA 607+50 TO 609+60 117: 133.53 SQ YARDS STA 607+50 TO 609+60 119: 19.72 SQ YARDS OF SLIVER SLAB BILLYS CREW 28: 1 ONE INCH CORP HOUSE #119 MAIN STREET 31: 1 ONE INCH CURB STOP HOUSE #119 MAIN STREET 34: 108 FEET OF 1 INCH COPPER 40: 7 FEET OF COPPER UNDER SIDEWALK 61: 76 FEET OF STATE ROAD SAW CUT					Unresolved Issue: Yes		Shift: 1	
Miscellaneous Remarks and Visitors to Project: Kurt Mintell Meeting at the tank site - Middletown Water DN Tank USACE AECOM LUDLOW Questions and Answers period and walk around the tank					Unresolved Issue: No		Shift: 1	
Safety: Kurt Mintell Safety Inspection of site: 17 - flaggers and traffic pattern. PPE- Good Review ROW requirements with Rob Peddicord & Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSOH. - KEEP open and continue to enforce Lift Plan for PRV Vault is still not approved. Mike Pio is coordinating with crane co & USACE to answer questions needed to approve the plan.					Unresolved Issue: Yes		Shift: 1	
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	