

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 700		Page 1 of 0	
					DATE 17 Nov 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 45 °F Max 55 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 45 °F	MAXIMUM 55 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 1	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 2	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
TO M								
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell JON PIO crew only - excavate on maple and install BV to isolate the slow leak. Once the BV was installed JP informed me the leak appeared to stop- possible air in the main was creating the slow pressure drop. Crew began collecting equipment and materials on the ROWs - items identified on the punch list NO PAY ITEMS TODAY </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell Safety Inspection of site: MAPLE- flaggers and traffic pattern. PPE- Good Excavation - trench box - good </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<p>Review ROW requirements with Rob Peddicord & Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSHO. - KEEP open and continue to enforce</p> <p>Lift Plan for PRV Vault is still not approved. Mike Pio is coordinating with crane co & USACE to answer questions needed to approve the plan.</p>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	