

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 687		Page 1 of 0	
					DATE 04 Nov 2020 - Wednesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused Critical Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 100 %	EMBANKMENT 100 %	CONCRETE 0 %	STRUCTURE 100 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES <div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Two Crews on 17 - Permanent Paving John Pio working south of 68 199-202+55 Also some HMA repairs on Maple Ave north of 68 where the water main leak was. DN Tank not onsite today - weather was still to cold for shotcrete placement. Billys Crew working by the jobsite trailers doing the verticals (Corporations and curb stops) ITEMS: JONS CREW: 114: 752 FEET OF STATE SAW CUT 116: 246.93 SQ YARDS STA 199 TO 202+50 117: 246.93 SQ YARDS STA 199 TO 202+50 119: 50.86 SQ YARDS OF SLIVER SLAB BILLYS CREW 114: 145.05 FEET OF SAW CUT 116: 72.65 SQ YARDS 117: 72.65 SQ YARDS 119: 28.43 SQ YARDS OF SLIVER SLAB </div> <div> Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken: Unresolved Issue: No Shift: 1 Kurt Mintell Inspection of tack coat being applied on the cut edges of the pavement/concrete while doing the Permanent Paving - noted lack of Tack Coat - notified Jerry & Jon Pio. Pio agreed to pay closer attention to the installation. This is not the first time this has been brought up - will reinspect tomorrow and issue deficiency if not resolved. JTC onsite for compaction testing of HMA </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div> Verbal Instructions Given to Contractor: Kurt Mintell Please remove the section if fence touching Karen Keene's Fence -- CLOSED </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	