

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 703		Page 1 of 0		
					DATE 20 Nov 2020 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 34 °F Max 55 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	34 °F	55 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
<input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain)					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b>									
<div style="display: flex; justify-content: space-between;"> <div> <b>Work Performed Today:</b>            Kurt Mintell            One crew worked today - Jon's Crew:            Shim on Maple Ave - North of 68. Using a paver, they ran a line over the trench overlapping the trench sawcut.         </div> <div>           Unresolved Issue: No            Shift: 1         </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> <b>Miscellaneous Remarks and Visitors to Project:</b>            Kurt Mintell            CTDOT interactions today - NONE             Customer issues today Or correspondence- NONE             Durham Public Works issues today - NONE         </div> <div>           Unresolved Issue: No            Shift: 1         </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> <b>Safety:</b>            Kurt Mintell            Safety Inspection of site:            Maple Ave Temporary shimming flaggers and traffic pattern.            PPE- Good            Excavation - trench box - NA            Situational Awareness working around heavy equipment            COVID 19 requirements             Review ROW requirements with Rob Peddicord &amp; Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSHO. - KEEP open and continue to enforce             Lift Plan for PRV Vault is still not approved. Mike Pio is coordinating with crane co &amp; USACE to answer questions needed to approve the plan.         </div> <div>           Unresolved Issue: No            Shift: 1         </div> </div>									
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS			DATE	