

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 668	Page 1 of 3
		DATE 16 Oct 2020 - Friday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 49 °F Max 65 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
JOB SAFETY			
SAFETY:			
Crews: No Work due to rain			
*SSHO Rob Peddicord:			
*Monitored 2 Ludlow crews production activities; Foremen Jonathon Pio and Billy DaCruz,			
*Monitored DN Tanks activities at the Water Tank; Foreman Al Kendall.			
*Monitored saw cutting activities.			
*Jonathon Pio's crew: Work cancelled due to rain			
*Billy DaCruz crew temporarily offsite			
*Borrow/Dump Yard: No Work due to rain			
*DN TANKS: Wound wire around tank exterior for a half day, until heavy rains arrived			
*Vielleux: No Work			
*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report)			
*Checked dumptruck haul roads for debris.			
*Checked silt fencing for SWPP; No ruptures.			
*Office work: The SSHO continued collecting and filing crew paperwork for AHAs, and Daily Equipment Inspections.			
*Received daily reports from DN Tanks; COVID self cert, SSHO Daily Report. Non-permit Confined Space, Winding machine daily inspections, THA #33 Sign Off. (Attached all except COVID to RMS)			
WORK PERFORMED TODAY			
WORK PERFORMED TODAY			
Onsite 7:00 AM ; Offsite 3:30 PM			
PERSONAL;			
Project Manager 1			
Superintendent 5			
Operators 0			
Labors 0			
Truck Drivers 0			
VISITERS:			
SUBCONTRACTORS ON SITE:			
Turner - 0			
Police - 0			
DN Tanks - 8			
Cert Flagger - 5			
WORK COMPLETED;			
JON'S Crew:			
Off Today			
Water Tank:			
Al's Crew:			
Strip Catwalk Tank Interior			
Wire wind wall			
QA/QC:			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3			
		668				
PROJECT		DATE	16 Oct 2020 - Friday			
		CONTRACT NUMBER	W912WJ19C0002			
PROJECT		Durham Meadows Waterline Remedial Design				
T-77 PU	T-77 PU	Billy	8.0	0.0		
T-27 Dump	T-27 Dump	Jon	8.0	0.0		
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0		
T-60	Dump Truck T-60	Jon	8.0	0.0		
T-64	Dump Truck T-64		8.0	0.0		
B-5 Sweeper	B-5 Sweeper	Billy	8.0	0.0		
R-4 Roller Billy	Roller Compactor	Billy	8.0	0.0		
TE 15 Excavator	TE-15 Track Hoe	Billy OFF SITE	8.0	0.0		
T-84 PU	T-84 PU	Billy	8.0	0.0		
T-78 PU	T-78 PU	Jon	8.0	0.0		
L-18 950	L-18 Loader	Jon	8.0	0.0		
R-18 Roller	R-18 Compactor	JON	8.0	0.0		
D1 Cat	D-1 Cat D-5 Dozer	Billy	8.0	0.0		
T-86	T-86 Dump Truck	Billy	8.0	0.0		
R-17 Roller	R-17 Roller	Billy OFF Site	8.0	0.0		
PB1	PB-1 Paver	Jon	8.0	0.0		
T-34 Dump	T-34 Dump Truck	Billy	8.0	0.0		
T-92	T-92 Dump	Jon	8.0	0.0		
T-8 Dump	T-8 Dump	Jon	8.0	0.0		
PB-3 Paving	PB-3 Paving		8.0	0.0		
TR-49	TR-49 Dump		8.0	0.0		
Total operating hrs to date:		23,305.5	Idle hrs MTD: 2,196.0	Opr hrs MTD: 688.0	Total: 232.0	0.0
MISHAP REPORTING		(Describe mishaps)				
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE			