

SECTION 9. SCHEDULE FOR ACCOMPLISHMENTS

The next phase of project implementation is scheduled to begin in July 2004, subject to USACE approval of the Detailed Project Report. A Project Cooperation Agreement (PCA) between the city of Stamford and USACE is scheduled to be fully negotiated and executed by June 2005, subject to satisfactory completion of plans and specifications. This PCA is contingent upon the non-Federal sponsor securing the required cost-share not accounted for by LERRDs. Once funds have been provided by USACE -HQ through the Continuing Authorities Program, the plans and specifications phase of the project will begin.

Development of plans and specifications is expected to run from August 2004 to March 2005. Project construction will be implemented after review and certification of plans and specifications. With funding available, construction should be expected to run during the 2005 and 2006 Federal fiscal years. The construction phase would begin with the construction procurement process. The construction contract is tentatively scheduled to be awarded in October 2005. Physical construction could begin in November of 2005, and could be completed by the end of November 2006. A summary of the project schedule is provided in Table 20. This schedule is preliminary and subject to change.

**Table 20. Mill River and Mill Pond Habitat Restoration Schedule Summary
(Subject to Change)**

Fiscal Year (FY)	Month-Year	Project Milestone
	July 2004	Complete Feasibility Phase
	Aug 2004	Begin plans and specifications
FY 05	Mar 2005	Complete plans and specifications
	Jun 2005	Execute PCA
	Aug 2005	Appraisal and Acquisition
	Aug 2005	Advertise construction contract
FY 06	Oct 2005	Award construction contract
	Nov 2005	Begin physical construction
FY 07	Nov 2006	Complete physical construction
FY 07-10		Monitor project