

**Charlestown Naval Auxiliary Landing Field
Project 09 – Projected Field Work
9 February to 20 February 2026**

- **Monday (9 February 2026) to Friday (13 February 2026)**
 - Mobilization and begin off-site monitoring well installation and collection of subsurface soil samples during installation
 - Investigative-derived waste management in staging area

- **Monday (16 February 2026) to Friday (20 February 2026)**
 - Investigative-derived waste management in staging area
 - Continue off-site monitoring well installation and collection of subsurface soil samples during installation
 - Continue groundwater sampling event from on-site monitoring wells in Ninigret Wildlife Refuge Landfill (NWRL), Charlestown Landfill (CTL), and Water Supply Well Area (WSWA) (*pending access to the refuge*)
 - Conduct well development at newly installed monitoring wells
 - Conduct borehole geophysics at monitoring wells in WSWA and NWRL (*pending access to the refuge*)