

**Charlestown Naval Auxiliary Landing Field  
Project 09 – Projected Field Work  
16 March to 27 March 2026**

- **Monday (16 March 2026) to Friday (20 March 2026)**
  - Monday: mobilize to site
  - Tuesday:
    - Begin collecting groundwater samples from locations in Ninigret Wildlife Refuge Landfill (NWRL) and Charlestown Landfill (CTL)
    - Begin developing newly installed monitoring wells at off-site locations when groundwater sampling is complete
  - Tuesday and Wednesday: Removal of timber mats from NWRL access roads
  
- **Monday (23 March 2026) to Friday (27 March 2026)**
  - Monday: mobilize to site
  - Tuesday thru Thursday: Conduct borehole geophysics at monitoring wells in Water Supply Well Area and NWRL
  
- **Dates To Be Determined:**
  - Ninigret Wildlife Refuge road restoration
  - Off-site construction mat removal