



**REPORT OF SOILS FIELD COMPACTION TESTING**

**CLIENT:** Ludlow Construction Co., Inc.  
 19 Carmelina's Circle  
 Ludlow, MA 01056  
 Attn: Mr. Mike Pio

**PROJECT:** Durham Meadows Waterline  
 Durham, CT

**DATE:** November 13, 2019

**REPORT #:** 19-75-012-033 Page 1 of 5

**General Location:** South Main Street, Waterline Trench  
**Field Rep:** Stephen Sturges  
**General Contractor:** Ludlow Construction Co., Inc.  
**Earthwork Contractor:** Ludlow Construction Co., Inc.  
**Air Temp:** 16°F  
**Weather:** Night  
**Soil ID#:** 3519-600  
**Soil Type:** Reddish Brown Silty Sand w/ Gravel  
**Proctor Sample Source:** On Site

**Proctor Value:** 136.3 lbs/ft<sup>3</sup>

**Optimum Moisture:** 6.6%

**Gauge Type:** Troxler 3430

**Required Compaction:** 95.0%

TEST NUMBER	DEPTH/ELEV. (in/ft)	MOISTURE (%)	DRY DENSITY (pcf)	COMPACTION (%)
1	12"/ 44.0" BFG	6.0%	131.2	96.3%
<b>LOCATION:</b>	Station #149+76			
2	12"/ 44.0" BFG	7.8%	131.8	96.7%
<b>LOCATION:</b>	Station #150+01			
3	12"/ 44.0" BFG	8.2%	132.4	97.1%
<b>LOCATION:</b>	Station #150+26			
4	12"/ 44.0" BFG	8.5%	132.0	96.8%
<b>LOCATION:</b>	Station #150+51			
5	12"/ 44.0" BFG	7.7%	132.5	97.2%
<b>LOCATION:</b>	Station #150+76			
6	12"/ 44.0" BFG	8.8%	131.6	96.6%
<b>LOCATION:</b>	Station #151+01			
7	12"/ 44.0" BFG	7.7%	133.0	97.6%
<b>LOCATION:</b>	Station #151+26			
<b>LOCATION:</b>				

**REMARKS:** BFG - Below Finish Grade  
 Crew Finished at Station #151+40



**REPORT OF SOILS FIELD COMPACTION TESTING**

**CLIENT:** Ludlow Construction Co., Inc.  
 19 Carmelina's Circle  
 Ludlow, MA 01056  
 Attn: Mr. Mike Pio

**PROJECT:** Durham Meadows Waterline  
 Durham, CT

**DATE:** November 13, 2019

**REPORT #:** 19-75-012-033 Page 2 of 5

**General Location:** South Main Street, Waterline Trench  
**Field Rep:** Stephen Sturges  
**General Contractor:** Ludlow Construction Co., Inc.  
**Earthwork Contractor:** Ludlow Construction Co., Inc.  
**Air Temp:** 16°F  
**Weather:** Night  
**Soil ID#:** 3519-600  
**Soil Type:** Reddish Brown Silty Sand w/ Gravel  
**Proctor Sample Source:** On Site

**Proctor Value:** 136.3 lbs/ft<sup>3</sup>

**Optimum Moisture:** 6.6%

**Gauge Type:** Troxler 3430

**Required Compaction:** 95.0%

TEST NUMBER	DEPTH/ELEV. (in/ft)	MOISTURE (%)	DRY DENSITY (pcf)	COMPACTION (%)
8	12"/ 32.0" BFG	8.0%	131.3	96.3%
<b>LOCATION:</b>	Station #149+76			
9	12"/ 32.0" BFG	8.3%	133.0	97.6%
<b>LOCATION:</b>	Station #150+01			
10	12"/ 32.0" BFG	9.0%	133.3	97.8%
<b>LOCATION:</b>	Station #150+26			
11	12"/ 32.0" BFG	8.5%	132.6	97.3%
<b>LOCATION:</b>	Station #150+51			
12	12"/ 32.0" BFG	9.5%	131.9	96.8%
<b>LOCATION:</b>	Station #150+76			
13	12"/ 32.0" BFG	7.3%	132.4	97.1%
<b>LOCATION:</b>	Station #151+01			
14	12"/ 32.0" BFG	7.1%	131.7	96.6%
<b>LOCATION:</b>	Station #151+26			
<b>LOCATION:</b>				

**REMARKS:** BFG - Below Finish Grade  
 Crew Finished at Station #151+40



**REPORT OF SOILS FIELD COMPACTION TESTING**

**CLIENT:** Ludlow Construction Co., Inc.  
 19 Carmelina's Circle  
 Ludlow, MA 01056  
 Attn: Mr. Mike Pio

**PROJECT:** Durham Meadows Waterline  
 Durham, CT

**DATE:** November 13, 2019

**REPORT #:** 19-75-012-033 Page 3 of 5

**General Location:** South Main Street, Waterline Trench  
**Field Rep:** Stephen Sturges  
**General Contractor:** Ludlow Construction Co., Inc.  
**Earthwork Contractor:** Ludlow Construction Co., Inc.  
**Air Temp:** 16°F  
**Weather:** Night  
**Soil ID#:** 3519-600  
**Soil Type:** Reddish Brown Silty Sand w/ Gravel  
**Proctor Sample Source:** On Site

**Proctor Value:** 136.3      **lbs/ft<sup>3</sup>**      **Optimum Moisture:** 6.6%  
**Gauge Type:** Troxler 3430      **Required Compaction:** 95.0%

TEST NUMBER	DEPTH/ELEV. (in/ft)	MOISTURE (%)	DRY DENSITY (pcf)	COMPACTION (%)
15	12"/ 20.0" BFG	7.7%	133.4	97.9%
<b>LOCATION:</b>	Station #149+76			
16	12"/ 20.0" BFG	7.9%	133.0	97.6%
<b>LOCATION:</b>	Station #150+01			
17	12"/ 20.0" BFG	8.4%	132.6	97.3%
<b>LOCATION:</b>	Station #150+26			
18	12"/ 20.0" BFG	8.2%	132.1	96.9%
<b>LOCATION:</b>	Station #150+51			
19	12"/ 20.0" BFG	9.0%	133.3	97.8%
<b>LOCATION:</b>	Station #150+76			
20	12"/ 20.0" BFG	7.7%	133.5	97.9%
<b>LOCATION:</b>	Station #151+01			
21	12"/ 20.0" BFG	7.8%	132.8	97.4%
<b>LOCATION:</b>	Station #151+26			
<b>LOCATION:</b>				

**REMARKS:** BFG - Below Finish Grade  
 Crew Finished at Station #151+40



**REPORT OF SOILS FIELD COMPACTION TESTING**

**CLIENT:** Ludlow Construction Co., Inc.  
 19 Carmelina's Circle  
 Ludlow, MA 01056  
 Attn: Mr. Mike Pio

**PROJECT:** Durham Meadows Waterline  
 Durham, CT

**DATE:** November 13, 2019

**REPORT #:** 19-75-012-033 Page 4 of 5

**General Location:** South Main Street, Waterline Trench  
**Field Rep:** Stephen Sturges  
**General Contractor:** Ludlow Construction Co., Inc.  
**Earthwork Contractor:** Ludlow Construction Co., Inc.  
**Air Temp:** 16°F  
**Weather:** Night  
**Soil ID#:** 3519-608  
**Soil Type:** Light Gray Gravel w/ Silt & Sand (1.5" Gravel)  
**Proctor Sample Source:** Haynes Group

**Proctor Value:** 138.9 **lbs/ft<sup>3</sup>**                      **Optimum Moisture:** 7.8%  
**Gauge Type:** Troxler 3430                              **Required Compaction:** 95.0%

TEST NUMBER	DEPTH/ELEV. (in/ft)	MOISTURE (%)	DRY DENSITY (pcf)	COMPACTION (%)
22	8"/ 12.0" BFG	4.4%	135.5	97.6%
<b>LOCATION:</b>	Station #149+76			
23	8"/ 12.0" BFG	5.0%	135.3	97.4%
<b>LOCATION:</b>	Station #150+01			
24	8"/ 12.0" BFG	3.5%	135.0	97.2%
<b>LOCATION:</b>	Station #150+26			
25	8"/ 12.0" BFG	2.9%	136.1	98.0%
<b>LOCATION:</b>	Station #150+51			
26	8"/ 12.0" BFG	1.9%	136.9	98.6%
<b>LOCATION:</b>	Station #150+76			
27	8"/ 12.0" BFG	3.4%	135.4	97.5%
<b>LOCATION:</b>	Station #151+01			
28	8"/ 12.0" BFG	3.8%	134.5	96.8%
<b>LOCATION:</b>	Station #151+26			
<b>LOCATION:</b>				

**REMARKS:** BFG - Below Finish Grade  
 Crew Finished at Station #151+40



**REPORT OF SOILS FIELD COMPACTION TESTING**

**CLIENT:** Ludlow Construction Co., Inc.  
 19 Carmelina's Circle  
 Ludlow, MA 01056  
 Attn: Mr. Mike Pio

**PROJECT:** Durham Meadows Waterline  
 Durham, CT

**DATE:** November 13, 2019

**REPORT #:** 19-75-012-033 Page 5 of 5

**General Location:** South Main Street, Waterline Trench  
**Field Rep:** Stephen Sturges  
**General Contractor:** Ludlow Construction Co., Inc.  
**Earthwork Contractor:** Ludlow Construction Co., Inc.  
**Air Temp:** 16°F  
**Weather:** Night  
**Soil ID#:** 3519-608  
**Soil Type:** Light Gray Gravel w/ Silt & Sand (1.5" Gravel)  
**Proctor Sample Source:** Haynes Group

**Proctor Value:** 138.9 lbs/ft<sup>3</sup>      **Optimum Moisture:** 7.8%  
**Gauge Type:** Troxler 3430      **Required Compaction:** 95.0%

TEST NUMBER	DEPTH/ELEV. (in/ft)	MOISTURE (%)	DRY DENSITY (pcf)	COMPACTION (%)
29	8" / 4.0" BFG	4.0%	136.7	98.4%
<b>LOCATION:</b>	Station #149+76			
30	8" / 4.0" BFG	3.4%	136.0	97.9%
<b>LOCATION:</b>	Station #150+01			
31	8" / 4.0" BFG	3.6%	135.6	97.6%
<b>LOCATION:</b>	Station #150+26			
32	8" / 4.0" BFG	2.8%	135.2	97.3%
<b>LOCATION:</b>	Station #150+51			
33	8" / 4.0" BFG	3.3%	135.4	97.5%
<b>LOCATION:</b>	Station #150+76			
34	8" / 4.0" BFG	2.3%	134.4	96.8%
<b>LOCATION:</b>	Station #151+01			
35	8" / 4.0" BFG	2.8%	134.8	97.0%
<b>LOCATION:</b>	Station #151+26			
<b>LOCATION:</b>				

**REMARKS:** BFG - Below Finish Grade  
 Crew Finished at Station #151+40