

REPORT OF SOILS FIELD COMPACTION TESTING

CLIENT: Ludlow Construction Co., Inc.

> 19 Carmelina's Circle Ludlow, MA 01056 Attn: Mr. Mike Pio

PROJECT: **Durham Meadows Waterline**

Durham, CT

DATE: August 21, 2020

REPORT #: 19-75-012-093 Page 1 of 1

South Main Street (Route 17) **General Location:**

Field Rep: Nicholas Kapp

General Contractor: Ludlow Construction Co., Inc. **Earthwork Contractor:** Ludlow Construction Co., Inc.

Air Temp: 80°F Weather: Clear Soil ID#: 3520-323

Soil Type: Brownish red silty sand with gravel (Native material)

Proctor Sample Source: On site

lbs/ft³ **Proctor Value:** 139.0 **Optimum Moisture:** 6.2% Troxler 3430 **Gauge Type: Required Compaction:** 95.0%

TEST	DEPTH/ELEV.	MOISTURE	DRY DENSITY	COMPACTION
NUMBER	(in/ft)	(%)	(pcf)	(%)
1	10"/ Finish Grade	3.1%	135.3	97.3%
LOCATION:	Station #194+30			
2	10"/ Finish Grade	4.2%	132.2	95.1%
LOCATION:	Station #192+50			
3	10"/ Finish Grade	3.5%	134.5	96.8%
LOCATION:	Station #300+50			
4	10"/ Finish Grade	4.7%	136.2	98.0%
LOCATION:	Station #301+20			
LOCATION:				
LOCATION:				
LOCATION:				
LOCATION:				

REMARKS: