

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER	Page 1 of 2
		265	
		DATE	09 Sep 2019 - Monday
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 60 °F Max 77 °F No Precipitation No Wind	

**QC NARRATIVES**

**JOB SAFETY**

SSHO:

- \*Site Orientation, Emergency Contacts, AHAs explained to Manuel Portela
- \*Continues safety supply inspections in Ludlow vehicles
- \*Began visual inspections of Ludlow equipment:

Pipe saws (2), portable gas cans (2), jumping jack compactor (1), jumping jack lifting strap (1), light sets (2), extension cords (2), pipe strap w/hook (1), Lifting chain w/hooks (1), wooden ladders (2)

**WORK PERFORMED TODAY**

Work began at 7:00 PM.

Barricades were set up at the Highway 17 and Talcott roads intersection.

Police arrived and set up their positions for flagging traffic.

The excavation began digging up the last water line placed on the 8th.

The saw cut area's were removed and the excavation began for the next sections of water line.

Fabric was placed at bottom of trench and installation of water line began.

120 feet of water line was installed.

The roads were swept and the area was cleaned up for use.

The barricades were removed.

The Initial Inspection began with the placement of the first water line. The Initial inspection was completed with the application of the temporary asphalt. Inspection passed according to the drawings and specifications.

Compaction Tests were performed by JTC. The tests were form 95.2% and 98%. All tests passed.

Heat test on asphalt was good.

**PREP/INITIAL DATES** (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today \_\_\_\_\_

**No preparatory inspections held today**

Initial Inspections held today \_\_\_\_\_

**No initial inspections held today**

**ACTIVITY START/FINISH**

Activity No	Description
0040	Water Service Installation
0063	Road Gravel Base Course Material
0067	2-inch Overlay Pavement
0075	Erosion Control Silt Fence
0083	Engineer's Field Office, Maintained

**QC REQUIREMENTS**

Requirement No	Type	Description	Results
<b>No QC requirements were completed today</b>			

**ISSUED QA/QC DEFICIENCY** (Describe QA and QC Deficiency items issued)

Item No	Location	Description
<b>No QC Deficiency items were issued today</b>		

**CORRECTED QA/QC DEFICIENCY** (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER		Page 2 of 2	
		265			
		DATE			
		09 Sep 2019 - Monday			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
<b>No QC Deficiency items were corrected today</b>					
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day		Last Day	
<b>No Contractors had their first or last day on the site</b>					
<b>LABOR HOURS</b>					
Employer	Labor Classification			Number of Employees	Hours Worked
AR Electric	ELECTRICIAN			0.0	0.0
Ludlow Construction Co., Inc.	LABORERS			6.0	10.0
Ludlow Construction Co., Inc.	SUPER - JOB			1.0	8.0
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION			1.0	10.0
Ludlow Construction Co., Inc.	LABOR-CREW SUPERVISOR			1.0	10.0
Ludlow Construction Co., Inc.	FENCE ERECTOR			0.0	0.0
Ludlow Construction Co., Inc.	FENCE ERECTOR SUPERVISOR			0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER			1.0	10.0
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO			1.0	10.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR			1.0	10.0
Total hrs worked to date: 328.0		Hrs worked MTD: 328.0		Total:	68.0
<b>EQUIPMENT HOURS</b>					
Serial Number	Description			Idle Hours	Operating Hours
WH5449	Front End Loader			0.0	10.0
03101	Rubber Tire Track Hoe			0.0	10.0
7BJ53755	Backhoe			0.0	5.0
531660128	Skidsteer			0.0	2.0
0336FCRAB	Track Hoe			0.0	10.0
T-36	Dump Truck			0.0	10.0
T-85	Dump Truck			0.0	10.0
05	Sweeper			0.0	4.0
T-6	Rollar			0.0	3.0
T-25	Dump Truck			0.0	10.0
T-87	Dump Truck			0.0	10.0
007	Dump Truck			0.0	10.0
Total operating hrs to date: 177.0		Idle hrs MTD: 0.0		Opr hrs MTD: 177.0	Total: 94.0
<b>MISHAP REPORTING</b> (Describe mishaps)					
<b>No mishaps reported today</b>					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE