

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 2													
		269														
		DATE														
		13 Sep 2019 - Friday														
PROJECT		CONTRACT NUMBER														
Durham Meadows Waterline Remedial Design		W912WJ19C0002														
CONTRACTOR		WEATHER														
Ludlow Construction Co., Inc.		Weather Caused Critical Delay Temperature Min 54 °F Max 73 °F No Precipitation No Wind														
QC NARRATIVES JOB SAFETY SSHO: *Site Orientation and Emergency Contact for Gene Salvador (LC), and Chris Chaplain (Veilleux) *Prepared upcoming Weekly Safety Meeting topic for Sunday, 9/15/19; Fire Safety *Visually inspected silt fence around Dump/Borrow Pit at Commerce Rd; No discrepancies noted *Tabbed copy of EM 385-1-1 *Monitored saw cutting activities WORK PERFORMED TODAY Work began at 8:00 Am this morning. Traffic Patern was set up at 8:30. Saw Cutting began at 8:00 AM Saw Cutting ended at 3:00 PM QC,QA and Safety made an inspection at the dump and laydown yard. Silt fence was checked. Good shape. There will be no night shift tonight.																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today																
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today																
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today																
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site																
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Employer</th> <th style="width: 25%;">Labor Classification</th> <th style="width: 25%;">Number of Employees</th> <th style="width: 25%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AR Electric</td> <td>ELECTRICIAN</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>LABORERS</td> <td style="text-align: center;">6.0</td> <td style="text-align: center;">0.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AR Electric	ELECTRICIAN	0.0	0.0	Ludlow Construction Co., Inc.	LABORERS	6.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked													
AR Electric	ELECTRICIAN	0.0	0.0													
Ludlow Construction Co., Inc.	LABORERS	6.0	0.0													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 2	
		269			
PROJECT		DATE			
		13 Sep 2019 - Friday			
Durham Meadows Waterline Remedial Design		CONTRACT NUMBER			
		W912WJ19C0002			
Ludlow Construction Co., Inc.	SUPER - JOB			1.0	0.0
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION			1.0	8.0
Ludlow Construction Co., Inc.	LABOR-CREW SUPERVISOR			1.0	0.0
Ludlow Construction Co., Inc.	FENCE ERECTOR			0.0	0.0
Ludlow Construction Co., Inc.	FENCE ERECTOR SUPERVISOR			0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER			1.0	0.0
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO			1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR			1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR			2.0	14.0
Total hrs worked to date: 434.0		Hrs worked MTD: 434.0		Total:	38.0
EQUIPMENT HOURS					
Serial Number	Description			Idle Hours	Operating Hours
WH5449	Front End Loader			0.0	0.0
03101	Rubber Tire Track Hoe			0.0	0.0
7BJ53755	Backhoe			0.0	0.0
531660128	Skidsteer			0.0	2.0
0336FCRAB	Track Hoe			0.0	0.0
T-36	Dump Truck			0.0	0.0
T-85	Dump Truck			0.0	0.0
05	Sweeper			0.0	2.0
T-6	Rollar			0.0	0.0
T-25	Dump Truck			0.0	0.0
T-87	Dump Truck			0.0	0.0
007	Dump Truck			0.0	0.0
Ludlow	Walk Behind Saw			0.0	7.0
Total operating hrs to date: 280.0		Idle hrs MTD: 0.0		Opr hrs MTD: 280.0	Total: 11.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
<div></div>					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE