

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 271	Page 1 of 3
		DATE 15 Sep 2019 - Sunday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 79 °F 0.02 IN Precipitation No Wind		
QC NARRATIVES			
ADDITIONAL COMMENTS The Linear feet that was done, has been corrected.			Unresolved Issue: No
JOB SAFETY SSHO: *Weekly Safety Meeting: APP Fire Safety *Monitored Field Activities *Continued daily inspections *Began marking inspected equipment with red tape.			Unresolved Issue: No
WORK PERFORMED TODAY Day Shift MJC onsite at 7:00 am. 8:00 am. Called Middletown Police to schedule Officer for Traffic Control for Friday, September 20th a – 8:00 am – 3:00pm. 8:15 am. Called Cromwell Police Department to see what Ludlow needed to do to get them to cover for Middletown Police when needed. A form needs to be filled out with Ludlow information. 9:00 am - 11:00 am. Went to Plainville Ct to get coupling at Eagle Fence and Guardrail for broken gate at the State Salt Shed yard and to Cromwell Ct. to sign paperwork at Cromwell Police Department. We should be good to go if Middletown calls them for support. 12:00 pm – Sent out minutes of the Progress Meeting held in Durham on Thursday, September 12, 2019. Night Shift. Ludlow on site at 7:00 pm. Police on site at 7:00 pm. Traffic Pattern set up at 7:05 pm. Ludlow began digging at 7:20 pm Five water line sections were installed. 102 feet of pipe was installed and buried. <ul style="list-style-type: none"> • Fabric placed. • Stone placed into fabric. 8 Inches • 16 inch DI water line placed. 102 LF Installed • 1 Foot of sand placed. • Screened acceptable material compacted in 16 inch lifts. • 16 inches of compacted aggregate material placed in two equal lifts. • 2 inches of Bituminous course. • 2 inches of Bituminous surface course. Station 105.68 to Station 106.7 102 LF 16" DI Pipe. Ludlow started shutting down at 10:00 because no police were available to work the 11pm to 5am shift. Ludlow left job at 12: am.			Unresolved Issue: No
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 271	Page 2 of 3
		DATE 15 Sep 2019 - Sunday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
AR Electric	ELECTRICIAN	0.0	0.0
Ludlow Construction Co., Inc.	LABORERS	9.0	45.0
Ludlow Construction Co., Inc.	SUPER - JOB	1.0	8.0
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION	1.0	6.0
Ludlow Construction Co., Inc.	LABOR-CREW SUPERVISOR	1.0	10.0
Ludlow Construction Co., Inc.	FENCE ERECTOR	0.0	0.0
Ludlow Construction Co., Inc.	FENCE ERECTOR SUPERVISOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	0.0
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO	1.0	10.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	10.0
Total hrs worked to date:	523.0	Hrs worked MTD:	523.0
		Total:	15.0
			89.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
WH5449	Front End Loader	0.0	2.0
03101	Rubber Tire Track Hoe	0.0	0.0
7BJ53755	Backhoe	0.0	0.0
531660128	Skidsteer	0.0	0.0
0336FCRAB	Track Hoe	0.0	5.0
T-36	Dump Truck	0.0	5.0
T-85	Dump Truck	0.0	5.0
05	Sweeper	0.0	2.0
T-6	Rollar	0.0	1.0
T-25	Dump Truck	0.0	5.0
T-87	Dump Truck	0.0	5.0
007	Dump Truck	0.0	5.0
Total operating hrs to date:	315.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	315.0
		Total:	0.0
			35.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		271		
PROJECT Durham Meadows Waterline Remedial Design		DATE	15 Sep 2019 - Sunday	
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	