

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		274	
		DATE	
		18 Sep 2019 - Wednesday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 44 °F Max 66 °F No Precipitation No Wind	

QC NARRATIVES

JOB SAFETY

SSHO:

- *Monitored Ludlow Field Activities
- *Performed Daily Equipment Inspections
- *Inspected silt fencing around Borrow/Dump area on Commerce Rd.
- *Also inspected haul road for spilled materials. None found.

WORK PERFORMED TODAY

Night Shift

- Fabric placed.
- Stone placed into fabric. 8 Inches
- 16 inch DI water line placed
- 1 Foot of sand placed.
- Screened acceptable material compacted in 16 inch lifts.
- 16 inches of compacted aggregate material placed in two equal lifts.
- 2 inches of Bituminous course.
- 2 inches of Bituminous surface course.

Road Gravel Base course material = 15.33 CY
236' of Saw Cutting

63' of 16" DI Pipe
Station 106+70 to 107+33

55' of 16" Restrained DI Pipe
Station 100+46 to 100+26
Station 107+33 to 107+53
Station 100+11 to 100+26

Left site at 4:30 AM

Day Shift

MJC onsite at 7:00 am. Worked on the Bi-Weekly Progress Report to update totals of 16" DIP Installed to date.
 Sent a copy of updated report to Steve Dunbar at 9:30 am.
 9:00 10:00 am. Worked on and sent out Meeting Agenda for the Progress Meeting to be held on Thursday, September 19, 2019.
 Made a binder for the compaction testing results for the Field Office. Copies will be forwarded to Dale Etheir of the State DOT. upon request.
 3:00 pm. Light Tower delivered from United Rental.
 MJC offsite at 3:15 pm.
 Equipment:
 Labor:

PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today		
No preparatory inspections held today		
Initial Inspections held today		
No initial inspections held today		

ACTIVITY START/FINISH	
Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS			
Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: center;">274</div>		Page 2 of 3	
		DATE <div style="text-align: center;">18 Sep 2019 - Wednesday</div>			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
CT-00012	QC Test	Rt 17 at Talcott Ridge intersection, Compaction Tests were performed as layers of fill were placed			Awaiting Results
CT-00013	QC Test	Heat tests were done on the asphalt off the truck. 278% 1st layer after compaction 225% 2nd layer 220% All tests were good			Awaiting Results
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
Item No	Location	Description			
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
Item No	Location	Description			
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name			First Day	Last Day	
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer	Labor Classification		Number of Employees	Hours Worked	
AR Electric	ELECTRICIAN		0.0	0.0	
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		4.0	40.0	
Ludlow Construction Co., Inc.	LABORERS		7.0	70.0	
Ludlow Construction Co., Inc.	SUPER - JOB		1.0	8.0	
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION		1.0	10.0	
Ludlow Construction Co., Inc.	LABOR-CREW SUPERVISOR		1.0	10.0	
Ludlow Construction Co., Inc.	FENCE ERECTOR		0.0	0.0	
Ludlow Construction Co., Inc.	FENCE ERECTOR SUPERVISOR		0.0	0.0	
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	0.0	
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO		1.0	10.0	
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	10.0	
Total hrs worked to date:		997.0	Hrs worked MTD:	997.0	
			Total:	17.0	158.0
EQUIPMENT HOURS					
Serial Number	Description	Idle Hours	Operating Hours		
WH5449, L-20	Front End Loader	0.0	10.0		
03101	Rubber Tire Track Hoe	0.0	10.0		
7BJ53755	Backhoe	0.0	0.0		
531660128	Skidsteer	0.0	5.0		
0336FCRAB	Track Hoe	0.0	10.0		
T-36	Dump Truck	0.0	10.0		
T-85	Dump Truck	0.0	10.0		
B-5	Sweeper	0.0	5.0		
R.8	Dynapac Roller	0.0	5.0		
T-25	Ludlow dump truck	0.0	10.0		
T-87	Dump Truck	0.0	10.0		
007	Dump Truck	0.0	0.0		

[illegible]