

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 289	Page 1 of 2
		DATE 03 Oct 2019 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused Critical Delay Temperature Min 50 °F Max 56 °F No Precipitation No Wind		
QC NARRATIVES			
ADDITIONAL COMMENTS			
No work tonight because of the rain.			
MJC onsite at 6:45 am. Prepared for the Weekly Progress Meeting. Updated the Bi-Weekly Graphic Progress Report and gave to Lisa at the Progress Meeting.			
10:00-11:00 am. Weekly Progress Meeting			
11:00-11:30 am. Monthly Scheduling Meeting.			
1:00 pm. Contacted Mark Langton, Director of Transportation for the City of Middletown. Informed him of the work starting on Monday, October 7th in regards to the School Busses on Talcott Ridge Drive. He will email me the bus schedules for that area this afternoon. He also has my contact information if any issues arise.			
1:00 – 1:45 pm. Worked on the minutes of the Progress Meeting held this morning.			
2:00- 3:00 pm. Worked on the As-Built Drawings for the piping installed to date.			
3:30 pm. Called Middletown Police to cancel Officers for tonight. Work cancelled due to rain.			
Equipment: N/A Labor: N/A Material: N/A Traffic Control: N/A Visitors: N/A			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer		Labor Classification	
AR Electric		ELECTRICIAN	
		Number of Employees	Hours Worked
		0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 289	Page 2 of 2
	DATE 03 Oct 2019 - Thursday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	0.0	0.0
Ludlow Construction Co., Inc.	LABORERS	0.0	0.0
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION	0.0	0.0
Ludlow Construction Co., Inc.	PROGRESS CLERK	1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	0.0	0.0
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO	0.0	0.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	0.0	0.0
Total hrs worked to date: 1,377.0		Hrs worked MTD: 244.0	Total: 1.0 8.0

EQUIPMENT HOURS		Idle Hours	Operating Hours
Serial Number	Description		
WH5449, L-20	Kumatsu Front End Loader	0.0	0.0
7BJ53755	Cat 420D Backhoe	0.0	0.0
531660128	Bobcat Skidsteer	0.0	0.0
0336FCRAB	Cat 336 Track Hoe	0.0	0.0
T-36	Dump Truck T-36	0.0	0.0
T-85	Dump Truck T-85	0.0	0.0
B-5	Sweeper B-5	0.0	0.0
T-25	Dump Truck T-25	0.0	0.0
T-87	Dump Truck T-87	0.0	0.0
007	Vynalek Dump Truck 007	0.0	0.0
R-15	Roller R-15	0.0	0.0
ECR145DL, E-20	Volvo Excavator E-20	0.0	0.0
Total operating hrs to date: 706.0		Idle hrs MTD: 0.0	Opr hrs MTD: 132.0 Total: 0.0 0.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

--

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------