

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		290	
		DATE	04 Oct 2019 - Friday
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR	WEATHER		
Ludlow Construction Co., Inc.	Weather Caused No Delay Temperature Min 45 °F Max 62 °F No Precipitation No Wind		

QC NARRATIVES

JOB SAFETY

SSHO: On site 8:00am to 3:00pm

- *Monitored Ludlow field activities
- *Monitored weather conditions
- *Inspected Borrow/Dump Pit silt fence
- *Gave Site Orientation to Kevin Celli. Also acquired emergency contact information.

WORK PERFORMED TODAY

QC/QA Daily Report:

- * Arrived on Project Site at 8:00 AM and worked until 3:00 PM.
- * Began Saw Cutting at 8:50 AM.
- * Seven Men Working.
- * Began digging the fire Hydrant at Station 107.53
- * One Traffic Officer Working today from 8:20 AM to 3:00 PM.
- * One new man at Lay Down Pit Yard. (Kevin Celli).
- * QC performed inspections of Saw Cutting site and Hydrant Installation.

Also inspected lay Down Yard and met the new employee.

Project Liaison Coordinator:

7:00 am

- * Went to the State Salt Shed area.
- * Called Middletown Police. Officer is running late and is in route. Officer onsite at 8:20 am. Sgt D'Aresta.
- * Started Saw-cutting at 8:50 am.
- * 9:00 am – 10:00 am. Started working on the Meeting Minutes of the Progress Meeting held yesterday, October 3, 2019.
- * 10:00 – 11:00am. On the job site for the saw-cutting and hydrant installation.
- * 1:00 pm – 2:00 pm. Worked on As-Built Drawings.
- * 2:15 Received a call from Middletown Police that they could not fill Sunday night into Monday, October 6th and 7th Traffic. They are now putting it out to the surrounding towns.
- * Offsite at 4:15 pm.

- * Equipment: Veilleux – Saw-cut Utility Truck
- Saw – 8 Hours
- * Labor: Saw-cut Operator – 8 Hours
- * Material: N/A
- * Traffic Control: Middletown Police Department – SGT. D'Aresta
- * Visitors: N/A

Note: * 6:15 pm. Received a call from Cromwell Police Department that they could fill all four positions for Sunday into Monday morning. Notified Mike Pio and Dale Eiether, DOT.

PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 290		Page 2 of 3	
		DATE 04 Oct 2019 - Friday			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
Item No	Location	Description			
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
Item No	Location	Description			
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name	First Day		Last Day		
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer	Labor Classification		Number of Employees	Hours Worked	
AR Electric	ELECTRICIAN		0.0	0.0	
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	7.0	
Ludlow Construction Co., Inc.	LABORERS		5.0	35.0	
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION		1.0	7.0	
Ludlow Construction Co., Inc.	PROGRESS CLERK		1.0	8.0	
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		1.0	7.0	
Ludlow Construction Co., Inc.	PROJECT MANAGER		0.0	0.0	
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO		1.0	8.0	
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0	
Total hrs worked to date:	1,457.0	Hrs worked MTD:	324.0	Total:	11.0
					80.0
EQUIPMENT HOURS					
Serial Number	Description		Idle Hours	Operating Hours	
WH5449, L-20	Kumatsu Front End Loader		0.0	2.0	
7BJ53755	Cat 420D Backhoe		0.0	1.0	
531660128	Bobcat Skidsteer S-5		0.0	3.0	
T-36	Dump Truck T-36		0.0	4.0	
T-85	Dump Truck T-85		0.0	3.0	
B-5	Sweeper B-5		0.0	3.0	
T-25	Dump Truck T-25		0.0	4.0	
R-15	Roller R-15		0.0	1.0	
E-19	Cat 314 Trackhoe E-19		0.0	7.0	
325 Excavator	Cat 325 Trackhoe, E-8		0.0	7.0	
L-5	Cat Loader L-5		0.0	7.0	
Ludlow T-78	Rack Truck T-78		0.0	7.0	
T-50	Ludlow Work Truck T-50		0.0	7.0	
T-14	PU T-14		0.0	7.0	
Total operating hrs to date:	769.0	Idle hrs MTD:	0.0	Opr hrs MTD:	195.0
				Total:	0.0
					63.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 290	Page 3 of 3	
		DATE 04 Oct 2019 - Friday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	