

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 311	Page 1 of 3
		DATE 25 Oct 2019 - Friday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 63 °F No Precipitation 7 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:
PPE; Personal Protective Equipment worn by all the crew.
Job site clean up after work performed.
Haul Road;
Haul route was inspected for debris. Road Clean, Looks Good.
Inspection of the Environmental Protection silt fences. Made minor Repairs. Operational.
A storm drain was partly stopped up and was cleaned out.

NIGHT SHIFT: Off

WORK PERFORMED TODAY

JERRY BRANDON QC/SSHO. Onsite 7:00 AM ; Offsite 3:00 PM

PERSONEL;
Superintendent 1
Operators 2
Labors 4
Truck Drivers 2

SUBCONTRACTORS ON SITE:
Police Officer 0

WORK COMPLETED;
(A test pit was dug to see where the water line could be installed.
New saw cutting had to be done before starting installing the water line.
Ludlow lost hours Yesterday and today because the drain pipe was in the wrong place.
The water line had to be rerouted.)
16"DI Restrained Pipe=79.77 Feet of pipe at Station 40+24.72 to 39+44.95
Change of alignment: 1=16" x 45" Bend @ Station 40+22.12 and 1=16"x 45" Bend @ Station 39+56.12
16"DI Pipe=N/A
Road Gravel=13.20 CY.
Saw Cut=Change of alignment x 4=319.08 Feet.

EQUIPMENT:
380 K-20 Cat Front End Loader
336 E-9 Cat Track Hoe
Volvo EW-170 Track Hoe
R-5 Sweeper
R-8 Roller
Dump Trucks

COMPONENTS INSTALLED;
2 Bends 16"x45"

UTILITIES ENCOUNTERED;
Existing Water Line.

QA/QC:
Haul Road Inspection; Clean
Storm Drain partly stopped up. Cleaned out.
Sediment Control. No Problems found. In Use per Specs.

Night Shift: Ludlow night crew began restoring and seeding the area of Compass Power Coating and other areas disturbed during the water main installation on Rt 17, South Main Street.

Project Liaison Coordinator:
Job Narrative:
MJC onsite at 7:00 am. Went to the Talcott Ridge Drive water main installation site. No Middletown Police Officer today. Detail not filled.
Crew began saw-cutting the trench for the relocation of the 16" DIP due to the conflict with the drainage pipe at approximate Station # 40+65 at the curve in the road on Talcott Ridge Drive.
8:00 am. Onsite on Main Street in Durham to set up the pattern for the saw-cutting. State Police Trooper Curtis onsite for Traffic Control. Bi-Directional pattern in place. Saw-cut began at 8:45 am.
MJC offsite at 5:15 pm.

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 3	
		311			
		DATE			
		25 Oct 2019 - Friday			
PROJECT		CONTRACT NUMBER			
Durham Meadows Waterline Remedial Design		W912WJ19C0002			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)					
Preparatory Inspections held today No preparatory inspections held today					
Initial Inspections held today No initial inspections held today					
ACTIVITY START/FINISH					
Activity No Description <hr/> No activities were started or finished today					
QC REQUIREMENTS					
Requirement No Type Description Results <hr/> No QC requirements were completed today					
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
Item No Location Description <hr/> No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
Item No Location Description <hr/> No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name First Day Last Day <hr/> No Contractors had their first or last day on the site					
LABOR HOURS					
Employer	Labor Classification		Number of Employees	Hours Worked	
AR Electric	ELECTRICIAN		0.0	0.0	
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		3.0	16.0	
Ludlow Construction Co., Inc.	LABORERS		4.0	32.0	
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION		2.0	16.0	
Ludlow Construction Co., Inc.	PROGRESS CLERK		1.0	8.0	
Ludlow Construction Co., Inc.	HEAVY-EQUIPMENT OPERATOR		3.0	24.0	
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		2.0	16.0	
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0	
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO		1.0	8.0	
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		0.0	0.0	
Total hrs worked to date:	3,689.5	Hrs worked MTD:	2,556.5	Total:	17.0 128.0
EQUIPMENT HOURS					
Serial Number	Description		Idle Hours	Operating Hours	
WH5449, L-20	Kumatsu Front End Loader		0.0	0.0	
03101	Volvo EW170 Rubber Tire Track Hoe, TE-6		0.0	0.0	
531660128	Bobcat Skidsteer S-5		0.0	8.0	
0336FCRAB	Cat 336 Track Hoe E-4		0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION				REPORT NUMBER 311		Page 3 of 3	
				DATE 25 Oct 2019 - Friday			
PROJECT Durham Meadows Waterline Remedial Design				CONTRACT NUMBER W912WJ19C0002			
T-36	Dump Truck T-36			0.0	8.0		
T-85	Dump Truck T-85			0.0	8.0		
B-5	Sweeper B-5			0.0	6.0		
R.8	Roller, Dynapac R.8			0.0	2.0		
007	Dump Truck, Vynalek 007			0.0	0.0		
R-15	Roller R-15			0.0	6.0		
ECR145DL, E-20	Volvo Excavator E-20			0.0	0.0		
L-5	Cat Loader L-5			0.0	8.0		
E-19	Cat 314C Trackhoe E-19			0.0	8.0		
T-78	Ludlow Rack Truck T-78			0.0	0.0		
T-50	Ludlow Pickup Truck T-50			0.0	0.0		
T-14	Ludlow Pickup Truck T-14			0.0	0.0		
Vynalek	Dump Truck, Unmarked (Tan bed)			0.0	8.0		
T 9	Dump Truck T-9			0.0	0.0		
T-77	Dump Truck T-77			0.0	0.0		
T-27	Dump Truck T-27			0.0	8.0		
Cat 950M Fork loader	Cat 950M Fork Loader			0.0	8.0		
Cat 430E Backhoe	Cat 430E Backhoe			0.0	8.0		
T-60	Dump Truck T-60			0.0	0.0		
T-64	Dump Truck T-64			0.0	0.0		
T-42	Ludlow Pickup T-42			0.0	0.0		
Total operating hrs to date:		2,977.5	Idle hrs MTD:	0.0	Opr hrs MTD:	2,403.5	Total: 0.0 86.0
MISHAP REPORTING (Describe mishaps)							
No mishaps reported today							
CONTRACTOR CERTIFICATION							
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE