

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		332	
		DATE	
		15 Nov 2019 - Friday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 34 °F Max 52 °F No Precipitation 14 MPH Wind	

QC NARRATIVES

JOB SAFETY

SAFETY:

DAY SHIFT:

PPE; Personal Protective Equipment worn by all the crew.

Job site clean up after work performed. Looks Good.

Haul route was inspected for debris. Road Clean, Looks Good.

Daily Inspections of the Environmental Protection and silt fences.

The Protection is Operational and no problems found.

NIGHT SHIFT: OFF

WORK PERFORMED TODAY

JERRY BRANDON QC/SSHO. Onsite 6:00 AM ; Offsite 3:00 PM

PERSONEL;

Superintendent 2

Operators 2

Labors 6

Truck Drivers 4

SUBCONTRACTORS ON SITE:

Police Officer 2 = 16 Hours

WORK COMPLETED;

16" DI Pipe= N/A

20 "DI Restrained Pipe= N/A

8" DI Restrained Pipe = Station 600+03.5 to 601+22.92 = 119.42 Feet of Pipe.

Road Gravel=19.76 CY.

Saw Cut= 238.84 Feet.

Rock Excavation= 3.89 CY

COMPACTION:

Review methods in sequences of installation with Ludlow Superintendent:

Compaction Lifts were checked and measured by QC.

All Compactions were Good.

Heat Test Performed=325

Fire Hydrant: N/A

EQUIPMENT: 3-Pickups; T-84, T-77, T-87

4-Dumps; T-9, T-36, T-64, Vynalek JRV Unmarked.

3-Excavators; E-19 Track Hoe, E-9 336 Cat Track Hoe, Volvo EW170 Rubber Tire Track Hoe.

2-Front End Loader, Cat 950K L-5 (@ Pit), , L-20 Komat'su 380 L-20

1-R-3 Sweeper,

1-R-8 Dynapac Roller.

COMPONENTS INSTALLED; N/A

UTILITIES ENCOUNTERED:

8" Existing Water Line.

18" Storm Drain.

QA/QC:

Sediment Control on Talbott Road is in good shape. Silt Fence's all were in good condition and performing Adequately.

Haul Road was checked for Debris. None Found.

NIGHT SHIFT: OFF

PROJECT LAISON COORDINATOR:

Job Narrative:

Onsite at 6:45 am at the Salt Shed yard. Crew set up traffic pattern and began removing asphalt at 7:10 am. for 8" water main on Watch Hill Drive at Talcott Ridge Drive at the upper end.

Measured the saw-cut yesterday, Cut 302 LFT. from Station # 155+32 to Station # 152+30 on Main Street in Durham.

3:00 pm. offsite.

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today _____	
No preparatory inspections held today	
Initial Inspections held today _____	
No initial inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER <div style="text-align: right;">Page 2 of 3</div> <div style="text-align: center;">332</div>																																																	
		DATE <div style="text-align: center;">15 Nov 2019 - Friday</div>																																																	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002																																																	
ACTIVITY START/FINISH <hr/> <div style="display: flex; justify-content: space-between;"> Activity No Description </div> <hr/> <p>No activities were started or finished today</p>																																																			
QC REQUIREMENTS <hr/> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td>CT-00085</td> <td>QC Test</td> <td>Asphalt 321 Degrees off Truck. 281 Spread 155 after roll. Asphalt Passed.</td> <td>Awaiting Results</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	CT-00085	QC Test	Asphalt 321 Degrees off Truck. 281 Spread 155 after roll. Asphalt Passed.	Awaiting Results																																								
Requirement No	Type	Description	Results																																																
CT-00085	QC Test	Asphalt 321 Degrees off Truck. 281 Spread 155 after roll. Asphalt Passed.	Awaiting Results																																																
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <hr/> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </tbody> </table> <p>No QC Deficiency items were issued today</p>				Item No	Location	Description																																													
Item No	Location	Description																																																	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <hr/> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </tbody> </table> <p>No QC Deficiency items were corrected today</p>				Item No	Location	Description																																													
Item No	Location	Description																																																	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <hr/> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </tbody> </table> <p>No Contractors had their first or last day on the site</p>				Name	First Day	Last Day																																													
Name	First Day	Last Day																																																	
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AR Electric</td> <td>ELECTRICIAN</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>LABORERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>PROGRESS CLERK</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>HEAVY-EQUIPMENT OPERATOR</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>CIRCULAR SAW OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>PROJECT MANAGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>QC SYST MGR/SSHO</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>QUALITY CONTROL SYSTEM MGR</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hrs worked to date: 6,422.0</td> <td>Hrs worked MTD: 1,909.5</td> <td>Total: 20.0 153.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AR Electric	ELECTRICIAN	0.0	0.0	Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	4.0	32.0	Ludlow Construction Co., Inc.	LABORERS	6.0	48.0	Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION	2.0	18.0	Ludlow Construction Co., Inc.	PROGRESS CLERK	1.0	8.0	Ludlow Construction Co., Inc.	HEAVY-EQUIPMENT OPERATOR	3.0	24.0	Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	2.0	10.0	Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	5.0	Ludlow Construction Co., Inc.	QC SYST MGR/SSHO	1.0	8.0	Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	0.0	0.0	Total hrs worked to date: 6,422.0		Hrs worked MTD: 1,909.5	Total: 20.0 153.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AR Electric	ELECTRICIAN	0.0	0.0																																																
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	4.0	32.0																																																
Ludlow Construction Co., Inc.	LABORERS	6.0	48.0																																																
Ludlow Construction Co., Inc.	SUPER - CONSTRUCTION	2.0	18.0																																																
Ludlow Construction Co., Inc.	PROGRESS CLERK	1.0	8.0																																																
Ludlow Construction Co., Inc.	HEAVY-EQUIPMENT OPERATOR	3.0	24.0																																																
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	2.0	10.0																																																
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	5.0																																																
Ludlow Construction Co., Inc.	QC SYST MGR/SSHO	1.0	8.0																																																
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	0.0	0.0																																																
Total hrs worked to date: 6,422.0		Hrs worked MTD: 1,909.5	Total: 20.0 153.0																																																
EQUIPMENT HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Idle Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>WH5449, L-20</td> <td>Kumatsu Front End Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>03101</td> <td>Volvo EW170 Rubber Tire Track Hoe, TE-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>531660128</td> <td>Bobcat Skidsteer S-5</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>0336FCRAB</td> <td>Cat 336 Track Hoe E-4</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>T-36</td> <td>Dump Truck T-36</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>T-85</td> <td>Dump Truck T-85</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>B-5</td> <td>Sweeper B-5</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>R.8</td> <td>Roller, Dynapac R.8</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>T-25</td> <td>Dump Truck T-25</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>007</td> <td>Dump Truck, Vynalek 007</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Idle Hours	Operating Hours	WH5449, L-20	Kumatsu Front End Loader	0.0	0.0	03101	Volvo EW170 Rubber Tire Track Hoe, TE-6	0.0	0.0	531660128	Bobcat Skidsteer S-5	0.0	2.0	0336FCRAB	Cat 336 Track Hoe E-4	0.0	0.0	T-36	Dump Truck T-36	0.0	8.0	T-85	Dump Truck T-85	0.0	0.0	B-5	Sweeper B-5	0.0	0.0	R.8	Roller, Dynapac R.8	0.0	0.0	T-25	Dump Truck T-25	0.0	8.0	007	Dump Truck, Vynalek 007	0.0	0.0				
Serial Number	Description	Idle Hours	Operating Hours																																																
WH5449, L-20	Kumatsu Front End Loader	0.0	0.0																																																
03101	Volvo EW170 Rubber Tire Track Hoe, TE-6	0.0	0.0																																																
531660128	Bobcat Skidsteer S-5	0.0	2.0																																																
0336FCRAB	Cat 336 Track Hoe E-4	0.0	0.0																																																
T-36	Dump Truck T-36	0.0	8.0																																																
T-85	Dump Truck T-85	0.0	0.0																																																
B-5	Sweeper B-5	0.0	0.0																																																
R.8	Roller, Dynapac R.8	0.0	0.0																																																
T-25	Dump Truck T-25	0.0	8.0																																																
007	Dump Truck, Vynalek 007	0.0	0.0																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 3 of 3	
		332			
PROJECT		DATE			
		15 Nov 2019 - Friday			
Durham Meadows Waterline Remedial Design		CONTRACT NUMBER			
		W912WJ19C0002			
R-15	Roller R-15			0.0	0.0
ECR145DL, E-20	Volvo Excavator E-20			0.0	0.0
L-5	Cat 950K L-5			0.0	8.0
E-19	Cat 314C Trackhoe E-19			0.0	8.0
T-78	Ludlow Rack Truck T-78			0.0	0.0
T-50	Ludlow Pickup Truck T-50			0.0	0.0
T-14	Ludlow Pickup Truck T-14			0.0	0.0
325 Excavator	Cat 325 Trackhoe, E-8			0.0	0.0
Vynalek	Dump Truck, Unmarked (Tan bed)			0.0	0.0
T 9	Dump Truck T-9			0.0	8.0
T-77	Dump Truck T-77			0.0	0.0
T-27	Dump Truck T-27			0.0	8.0
E-9	336 Track Hoe			0.0	8.0
Cat 950M	Cat 950M Fork Loader			0.0	4.0
Cat 430E Backhoe	Cat 430E Backhoe			0.0	0.0
T-60	Dump Truck T-60			0.0	0.0
T-64	Dump Truck T-64			0.0	0.0
T-42	Ludlow Pickup T-42			0.0	0.0
Dump Truck T-7	Dump Truck T-7			0.0	8.0
Sweeper B-3	Sweeper B-3			0.0	3.0
T-77 Work Truck	Pick Up Truck			0.0	0.0
T-86 Work Truck	Pick Up Truck			0.0	0.0
T-40	Dump Truck T-40			0.0	0.0
Total operating hrs to date: 5,570.5		Idle hrs MTD: 0.0	Opr hrs MTD: 1,814.0	Total: 0.0	73.0
MISHAP REPORTING (Describe mishaps) No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	