

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 540	Page 1 of 4
		DATE 10 Jun 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 84 °F No Precipitation 9 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord:
 *Monitored 2 main crews production activities: Jonathon Pio, Billy DaCRuz, foremen

*Jonathon Pio's crew: Installing Pipe at Rt 68 and Rt 17
 *2 State Police for traffic control

*Billy DaCruz crew installing Water Services on Rt 17
 2 State Patrol as traffic control

*1 Laborer flushing water lines

*Borrow/Dump Yard: 1 Operator loading dumps with trench backfill material; maintaining waste piles

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Following Trench Safety, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report)

*Checked dumptruck haul roads for debris.
 *Continued monthly Inventory of Safety Equipment in heavy Equipment and vehicles

*Office work: The SSHO continued collecting and filing crew paperwork for Lift Plans, Confined Spaces, and Daily Equipment Inspections (See Lift Plan PDFs attached to RMS).

TESTS REQUIRED BY SPECIFICATIONS, PERFORMED, AND THE RESULTS

Compaction Tests on Rt 17 and Rt 68: Compaction tests were taken on Rt 68 and Rt 17.

Pressure testing on Rt 17 to Talbot Street. 160 Pounds from 12:15 PM to 2:15 PM. Test Passed.

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:00 PM
 PERSONAL;
 Project Manager 1
 Superintendent 5
 Operators 5
 Labors 10
 Truck Drivers 4

VISITERS:

SUBCONTRACTORS ON SITE:
 Police Officers = 4
 Flagger = 1
 Turner = 1
 WORK COMPLETED;

Jon's Crew Waterline on Rt 68;

12" DI Restrained Pipe = 62 Feet of TR Flex at STA 600+00 TO 600+62
 Rock Excavation: 40 CYs of Rock Excavation.
 Bank Run Gravel: 10.6 CYs Bank Run Gravel
 Saw Cut= 124 Feet of Saw Cut on State Roads 17 and 68.
 Calcium Chloride: 200 pounds used for Dust Control at Office Trailers.
 Pressure Testing: Tested from 12:15 PM to 2:15 PM. Test Passed.

Billy's Crew: New Water Tank Area.;

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 4																																					
		540																																							
		DATE																																							
		10 Jun 2020 - Wednesday																																							
PROJECT		CONTRACT NUMBER																																							
Durham Meadows Waterline Remedial Design		W912WJ19C0002																																							
<p>Water Service: 1 Inch Water Service Water Service; 4-1 Inch Curb Stops at STA 142+09.5/ STA 141+75.5/ STA 143+22 and STA 144+48 Water Service; 4-1 Inch Copper Pipe = 100.8 Feet Copper Pipe Installed Saw Cut: 153 Feet on State Road 17</p> <p>QA/QC: QA Bob Christy informed QC Jerry Brandon there would be a meeting on the access road to discuss a possible barrier at drain area beside the access road.</p> <p>PROJECT LAISON COORDINATOR: Worked on the Agenda and Two-Week Look Ahead for the upcoming Progress Meeting to be held on Thursday, June 11, 2020.</p> <p>PM: Drafted letter to the residents on Watch Hill and Talcott Ridge Drives about the start-up of the tank site work. Visited the two construction sites in Durham. MJC offsite at 4:00 pm.</p>																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today No preparatory inspections held today <hr/> Initial Inspections held today No initial inspections held today																																									
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>0074</td> <td>Calcium Chloride</td> </tr> </table>						Activity No	Description	0074	Calcium Chloride																																
Activity No	Description																																								
0074	Calcium Chloride																																								
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> <tr> <td>CT-00157</td> <td>QC Test</td> <td>Comp Testing on Rt 68:</td> <td>Awaiting Results</td> </tr> <tr> <td>CT-00158</td> <td>QC Test</td> <td>Pressure Testing to Talcott Road:</td> <td>Awaiting Results</td> </tr> </table>						Requirement No	Type	Description	Results	CT-00157	QC Test	Comp Testing on Rt 68:	Awaiting Results	CT-00158	QC Test	Pressure Testing to Talcott Road:	Awaiting Results																								
Requirement No	Type	Description	Results																																						
CT-00157	QC Test	Comp Testing on Rt 68:	Awaiting Results																																						
CT-00158	QC Test	Pressure Testing to Talcott Road:	Awaiting Results																																						
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </table> No QC Deficiency items were issued today						Item No	Location	Description																																	
Item No	Location	Description																																							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </table> No QC Deficiency items were corrected today						Item No	Location	Description																																	
Item No	Location	Description																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> <tr> <td colspan="3" style="height: 40px;"> </td> </tr> </table> No Contractors had their first or last day on the site						Name	First Day	Last Day																																	
Name	First Day	Last Day																																							
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>LABORER, GROUP 1</td> <td style="text-align: right;">10.0</td> <td style="text-align: right;">80.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>PROJECT MANAGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>OPERATOR HEAVY EQUIPMENT 1</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>SSHO</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>QUALITY CONTROL SYSTEM MGR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Vellieux Sawcutting</td> <td>CIRCULAR SAW OPERATOR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hrs worked to date: 17,632.5</td> <td>Hrs worked MTD: 1,640.0</td> <td>Total: 23.0 184.0</td> </tr> </table>						Employer	Labor Classification	Number of Employees	Hours Worked	Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	4.0	32.0	Ludlow Construction Co., Inc.	LABORER, GROUP 1	10.0	80.0	Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0	Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	5.0	40.0	Ludlow Construction Co., Inc.	SSHO	1.0	8.0	Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0	Vellieux Sawcutting	CIRCULAR SAW OPERATOR	1.0	8.0	Total hrs worked to date: 17,632.5		Hrs worked MTD: 1,640.0	Total: 23.0 184.0
Employer	Labor Classification	Number of Employees	Hours Worked																																						
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	4.0	32.0																																						
Ludlow Construction Co., Inc.	LABORER, GROUP 1	10.0	80.0																																						
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0																																						
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	5.0	40.0																																						
Ludlow Construction Co., Inc.	SSHO	1.0	8.0																																						
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0																																						
Vellieux Sawcutting	CIRCULAR SAW OPERATOR	1.0	8.0																																						
Total hrs worked to date: 17,632.5		Hrs worked MTD: 1,640.0	Total: 23.0 184.0																																						

<div> <div>CONTRACTORS QUALITY CONTROL REPORT (QCR)</div> <div>DAILY LOG OF CONSTRUCTION</div> </div>			<div>REPORT NUMBER</div> <div>540</div>		Page 3 of 4	
			<div>DATE</div> <div>10 Jun 2020 - Wednesday</div>			
<div>PROJECT</div> <div>Durham Meadows Waterline Remedial Design</div>			<div>CONTRACT NUMBER</div> <div>W912WJ19C0002</div>			
EQUIPMENT HOURS						
Serial Number	Description		Idle Hours	Operating Hours		
L-20	L-20 Kumatsu Front End Loader	Billy	0.0	8.0		
TE-6 Ex	TE-6 Volvo	Jon	4.0	4.0		
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Jon	0.0	8.0		
T-36	Dump Truck T-36	Jon	0.0	8.0		
B-5	Sweeper B-5	Billy	6.0	2.0		
E-20 ECR145DL,	E-20 Volvo Excavator E-20	Jon	0.0	8.0		
E-19 Cat	E-19 Cat 314C Trackhoe	Quincy	8.0	0.0		
T-50	T-50 PU	Jon	0.0	8.0		
T-46	T-46 Saw Truck		0.0	8.0		
T-77 PU	T-77 PU	Billy	0.0	8.0		
T-27 Dump	T-27 Dump	Quincy	8.0	0.0		
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0		
T-60	Dump Truck T-60	Jon	0.0	8.0		
T-64	Dump Truck T-64		0.0	8.0		
B-5 Sweeper	B-5 Sweeper	Jon	4.0	4.0		
R-4 Roller Billy	Roller Compactor	Billy	8.0	0.0		
TE 15 Excavator	TE-15 Track Hoe	Billy	0.0	8.0		
T-84 PU	T-84 PU	Billy	0.0	8.0		
T-78 PU	T-78 PU	Jon	6.0	2.0		
L-18 950	L-18 Loader	Jon	0.0	8.0		
R-18 Roller	R-18 Compactor	JON	4.0	4.0		
D1 Cat	D-1 Cat D-5 Dozer	Billy	0.0	8.0		
T-86	T-86 Dump Truck	Billy	0.0	8.0		
T-21 Dump	T-21 Dump	Jon	8.0	0.0		
R-17 Roller	R-17 Roller	Billy	8.0	0.0		
G-3 Volvo Grader	G-3 Road Grader	OFF SITE	8.0	0.0		
T-59 Dump	T-59 Dump	Billy	8.0	0.0		
TE-13 Excavator	TE-13 EX	Billy	0.0	8.0		
PV-1 Paver	PV-1 Paver	Billy	8.0	0.0		
E-18 EX	E-18 EX	Quincy	8.0	0.0		
L-11 Load	L-11 Load	Quincy	8.0	0.0		
R-11 Roller	R-11 Roller	Quincy	8.0	0.0		
B-7 Sweep	B-7 Sweep	Quincy	4.0	4.0		
T-80 Dump	T-80 Dump	Quincy	8.0	0.0		
T-13 Dump Truck	T-13 Dump	Quincy	8.0	0.0		
T-31 PU Work	T-31 PU	Quincy	8.0	0.0		
T-15 Pick Up	T-15 PU	Quincy	8.0	0.0		
T-65 Pick UP	T-65 PU	Quincy	8.0	0.0		
T-74 Pick UP	T-74 PU	Quincy	8.0	0.0		
Total operating hrs to date:	15,741.5	Idle hrs MTD:	1,174.0	Opr hrs MTD:	1,122.0	Total: 172.0 140.0
<div>MISHAP REPORTING (Describe mishaps)</div> <div>No mishaps reported today</div>						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 540	Page 4 of 4	
		DATE 10 Jun 2020 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	