

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 554	Page 1 of 3
		DATE 24 Jun 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 90 °F No Precipitation 8 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord:
 *Monitored 3 main crews production activities: Jonathon Pio, Billy DaCRuz, Quincy Cope foremen

*Jonathon Pio's crew: Installing Water Services on Rt 68
 *2 State Patrol for traffic control

*Billy DaCruz crew back at Water Tank area, placing fill material

*Quincy Cope crew installing pipe on Maiden Lane
 *2 certified flaggers as traffic control. (Certs on record)

*Borrow/Dump Yard: 1 Operator loading dumps with trench backfill material; maintaining waste piles

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Following Trench Safety, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report)

*Checked dumptruck haul roads for debris.
 *Checked silt fencing for SWPP; no ruptures

*Office work: The SSHO continued collecting and filing crew paperwork for Lift Plans, AHAs, and Daily Equipment Inspections (See Lift Plan PDFs attached to RMS).

TESTS REQUIRED BY SPECIFICATIONS, PERFORMED, AND THE RESULTS

Ludlow Flushing new line on 68 for Pressure Testing the line.

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:00 PM
 PERSONAL;
 Project Manager 1
 Superintendent 6
 Operators 6
 Labors 11
 Truck Drivers 6

VISITERS:

SUBCONTRACTORS ON SITE:
 Police Officers = 2
 Flagger = 2

WORK COMPLETED;

12" DI Pipe: 181 Feet of 12 Inch Pipe at STA 401+54 TO STA 403+35
 12" DI Restrained Pipe: 40 Feet of TR Flex Pipe at STA 401+14 TO 401+54
 Water Service Corp: 3 - 1" Water Service Corp at STA 603+46.5/ STA 402+40 AND STA 403+02
 Water Service Corp: 1 - 1.5 Water Service Corp at STA 604+60
 Water Service Copper: 1 - 1 Inch Copper Pipe installed at STA 603+46.5
 Water Service Copper: 1 - 1.5 Inch Copper Pipe installed at STA 604+60
 Rock Excavation: 15.55 CYs of Rock Excavation at STA 603+46.5/ 403+35 TO 403+75
 Bank Run Gravel: 6.38 CYs Bank Run Gravel
 Saw Cut= 56 Feet of Saw Cut on State Roads
 Saw Cut= 442 Feet of Saw Cut in Town Roads

Water Tank Access Road;
 Loam and Seed at different water services on Rt 17;

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 3									
		554											
		DATE											
		24 Jun 2020 - Wednesday											
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002											
Fill work area at Tank Site. QA/QC: PROJECT LAISON COORDINATOR:													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today													
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today													
QC REQUIREMENTS Requirement No Type Description _____ Results _____ No QC requirements were completed today													
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today													
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name _____ First Day _____ Last Day _____ No Contractors had their first or last day on the site													
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Employer</td> <td style="width: 40%;">Labor Classification</td> <td style="width: 15%;">Number of Employees</td> <td style="width: 15%;">Hours Worked</td> </tr> <tr> <td colspan="4">_____</td> </tr> </table> No labor hours were reported today Total hrs worked to date: 19,560.5 Hrs worked MTD: 3,568.0 Total: _____						Employer	Labor Classification	Number of Employees	Hours Worked	_____			
Employer	Labor Classification	Number of Employees	Hours Worked										

EQUIPMENT HOURS <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Serial Number</td> <td style="width: 50%;">Description</td> <td style="width: 10%;">Idle Hours</td> <td style="width: 20%;">Operating Hours</td> </tr> <tr> <td colspan="4">_____</td> </tr> </table> No equipment hours reported today Total operating hrs to date: 17,187.5 Idle hrs MTD: 2,552.0 Opr hrs MTD: 2,568.0 Total: _____						Serial Number	Description	Idle Hours	Operating Hours	_____			
Serial Number	Description	Idle Hours	Operating Hours										

MISHAP REPORTING (Describe mishaps) No mishaps reported today													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 554	Page 3 of 3	
		DATE 24 Jun 2020 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	