

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 561	Page 1 of 3
		DATE 01 Jul 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 81 °F 0.40 IN Precipitation 4 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord:
 *Monitored 2 main crews production activities: Jonathon Pio, Billy DaCRuz, foremen

*Jonathon Pio's crew: Continued working on Stream Crossing on Pickett Lane
 *2 Certified Flaggers used for traffic control (Certs on record)

*Billy DaCruz crew back at Water Tank area, placing fill material

*Borrow/Dump Yard: 1 Operator loading dumps with trench backfill material; maintaining waste piles

*Villeaux Concrete tech sawcutting laterals on Rt 17
 *1 State Patrol as traffic control

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Following Trench Safety, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report, with attached photos)

*Checked dumptruck haul roads for debris.
 *Checked silt fencing for SWPP; no ruptures

*Office work: The SSHO continued collecting and filing crew paperwork for Lift Plans, AHAs, and Daily Equipment Inspections (See Lift Plan PDFs attached to RMS).

TESTS REQUIRED BY SPECIFICATIONS, PERFORMED, AND THE RESULTS

Compaction Tests taken at the Water Tank Site./ Waiting on Results

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:00 PM
 PERSONAL;
 Project Manager 1
 Superintendent 5
 Operators 4
 Labors 7
 Truck Drivers 2

VISITERS:
 Scott Scorpa: DN Tanks

SUBCONTRACTORS ON SITE:
 State Police = 1
 Flagger = 2
 Turner = 1

WORK COMPLETED;

JON'S Crew:
 Crew continued working on the Stream Crossing on and dug out 2 Test Pits to Locate Existing Water Lines and Electric.
 21.18 CY'S for Test Pit.

Water Tank Access Road;
 Filling with Structural Fill to Elevation 439
 Compacting Tests Taken in Lifts.

QA/QC:
 A Meeting with QA Bob Christie and QA Kurt Mintell took place today. Water Tank Area and Stream Crossing was discussed.

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 561	Page 2 of 3																																									
		DATE 01 Jul 2020 - Wednesday																																										
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002																																										
PROJECT LAISON COORDINATOR: Worked on the Minutes of the Weekly Progress Meeting held on Thursday, June 25, 2020. Worked on the Agenda for the Weekly Progress Meeting to be held on Thursday, July 2, 2020. Worked on the Two Week Look Ahead. Stopped out on Pickett Lane where Jonathan's crew was working on the Stream Crossing at Allyn Brook in Durham PM: Started working on the Bi-Weekly Progress Report Due on Friday, July 3, 2020. Stopped out at the tank site in Middletown where Billy's crew was filling and compacting for the base of the tank.																																												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																																												
ACTIVITY START/FINISH Activity No Description No activities were started or finished today																																												
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td>CT-00177</td> <td>QC Test</td> <td>Compaction Test on the Gravel Fill:</td> <td>Awaiting Results</td> </tr> </tbody> </table>					Requirement No	Type	Description	Results	CT-00177	QC Test	Compaction Test on the Gravel Fill:	Awaiting Results																																
Requirement No	Type	Description	Results																																									
CT-00177	QC Test	Compaction Test on the Gravel Fill:	Awaiting Results																																									
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today																																												
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site																																												
LABOR HOURS <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Ludlow Construction Co., Inc.</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>LABORER, GROUP 1</td> <td>8.0</td> <td>48.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>CIRCULAR SAW OPERATOR</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>PROJECT MANAGER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>OPERATOR HEAVY EQUIPMENT 1</td> <td>4.0</td> <td>48.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>SSHO</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Ludlow Construction Co., Inc.</td> <td>QUALITY CONTROL SYSTEM MGR</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Vellieux Sawcutting</td> <td>CIRCULAR SAW OPERATOR</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>Total hrs worked to date:</td> <td>20,560.5</td> <td>Hrs worked MTD: 144.0</td> <td>Total: 17.0 144.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	2.0	16.0	Ludlow Construction Co., Inc.	LABORER, GROUP 1	8.0	48.0	Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0	Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0	Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	4.0	48.0	Ludlow Construction Co., Inc.	SSHO	1.0	8.0	Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0	Vellieux Sawcutting	CIRCULAR SAW OPERATOR	0.0	8.0	Total hrs worked to date:	20,560.5	Hrs worked MTD: 144.0	Total: 17.0 144.0
Employer	Labor Classification	Number of Employees	Hours Worked																																									
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	2.0	16.0																																									
Ludlow Construction Co., Inc.	LABORER, GROUP 1	8.0	48.0																																									
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0																																									
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0																																									
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	4.0	48.0																																									
Ludlow Construction Co., Inc.	SSHO	1.0	8.0																																									
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0																																									
Vellieux Sawcutting	CIRCULAR SAW OPERATOR	0.0	8.0																																									
Total hrs worked to date:	20,560.5	Hrs worked MTD: 144.0	Total: 17.0 144.0																																									
EQUIPMENT HOURS <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Idle Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>L-20</td> <td>L-20 Kumatsu Front End Loader Billy</td> <td>6.0</td> <td>2.0</td> </tr> </tbody> </table>					Serial Number	Description	Idle Hours	Operating Hours	L-20	L-20 Kumatsu Front End Loader Billy	6.0	2.0																																
Serial Number	Description	Idle Hours	Operating Hours																																									
L-20	L-20 Kumatsu Front End Loader Billy	6.0	2.0																																									

<div> <div>CONTRACTORS QUALITY CONTROL REPORT (QCR)</div> <div>DAILY LOG OF CONSTRUCTION</div> </div>				<div>REPORT NUMBER</div> <div>561</div>		Page 3 of 3	
				<div>DATE</div> <div>01 Jul 2020 - Wednesday</div>			
<div>PROJECT</div> <div>Durham Meadows Waterline Remedial Design</div>				<div>CONTRACT NUMBER</div> <div>W912WJ19C0002</div>			
TE-6 Ex	TE-6 Volvo	Jon		8.0	0.0		
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Jon		0.0	8.0		
T-36	Dump Truck T-36	Jon		8.0	0.0		
B-5	Sweeper B-5	Billy		8.0	0.0		
E-20 ECR145DL,	E-20 Volvo Excavator E-20	Jon		6.0	2.0		
T-41	Ludlow Pressure Test Truck T-41	Billy		8.0	0.0		
T-50	T-50 PU	Jon		4.0	4.0		
T-46	T- 46 Saw Truck			8.0	0.0		
T-77 PU	T-77 PU	Billy		4.0	4.0		
E-9 Track Hoe	E-9 336 Track Hoe	Billy		4.0	4.0		
T-64	Dump Truck T-64			0.0	8.0		
B-5 Sweeper	B-5 Sweeper	Jon		4.0	4.0		
R-4 Roller Billy	Roller Compactor	Billy		8.0	0.0		
TE 15 Excavator	TE-15 Track Hoe	Billy		8.0	0.0		
T-84 PU	T-84 PU	Billy		8.0	0.0		
T-78 PU	T-78 PU	Jon		6.0	2.0		
L-18 950	L-18 Loader	Jon		4.0	4.0		
R-18 Roller	R-18 Compactor	JON		8.0	0.0		
D1 Cat	D-1 Cat D-5 Dozer	Billy		6.0	2.0		
T-86	T-86 Dump Truck	Billy		8.0	0.0		
T-21 Dump	T-21 Dump	Jon		0.0	8.0		
R-17 Roller	R-17 Roller	Billy		4.0	4.0		
T-59 Dump	T-59 Dump	Billy		8.0	0.0		
TE-13 Excavator	TE-13 EX	Billy		8.0	0.0		
Total operating hrs to date:	17,915.5	Idle hrs MTD:	144.0	Opr hrs MTD:	56.0	Total:	144.0 56.0
<div> <div>MISHAP REPORTING</div> <div>(Describe mishaps)</div> <div>No mishaps reported today</div> </div>							
<div> <div>CONTRACTOR CERTIFICATION</div> <div>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</div> </div>							
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS		DATE	