

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 582	Page 1 of 3
		DATE 22 Jul 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 92 °F 0.50 IN Precipitation 6 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00-3:30pm
 *SSHO Rob Peddicord:
 *Monitored 2 main crews production activities; Foremen Jonathon Pio and Billy DaCRuz,
 *Monitored DN Tanks activities at the Water Tank; Foreman Al Kendall

*Jonathon Pio's crew: Installed 2 Curb Stop on Pickett Lane behind high school
 *1 Laborer/flagger as traffic control (Certs on record)

*Billy DaCruz crew at Rt 17, installing Water Services
 *1 State Patrol and 1 CTC flagger for traffic control (CTC cert on record)

*Borrow/Dump Yard: 1 Operator loading dumps with trench backfill material; maintaining waste piles
 *1 Laborer pressurizing lines at Pickett Lane
 *1 Laborer saw cutting laterals on Rt 17; 1 CTC flagger as traffic control. (Cert on record)

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Following Trench Safety, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report, with attached photos)

*Checked dumptruck haul roads for debris.
 *Checked silt fencing for SWPP; no ruptures.

*Office work: The SSHO continued collecting and filing crew paperwork for Lift Plans, AHAs, and Daily Equipment Inspections (See Lift Plan PDFs attached to RMS, with attached photos).

*Received daily reports from DN Tanks; COVID self cert, SSHO Daily Report, Weekly Safety Meeting

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:00 PM

PERSONAL;
 Project Manager 1
 Superintendent 5
 Operators 5
 Labors 10
 Truck Drivers 4

VISITERS:

SUBCONTRACTORS ON SITE:
 Police: 1
 Cert Flaggers = 2

WORK COMPLETED;

JON'S Crew:
 Water Service 1" Curb Stops; 1 - 1 Inch Curb Stops was installed at STA 502+97
 Water Service 1.5" Curb Stops; 1 - 1.5 Inch Curb Stops was installed at STA 502+42
 Water Service 1" Copper Line; 68 Feet of Copper Line was Installed at STA 502+97
 Water Service 1.5" Copper Line; 68 Feet of Copper Line was Installed at STA 502+42
 Saw Cut: 80 Feet of Saw Cut in Town Roads
 Water Line Pressure Test; From STA 500+00 to STA 512+00 and STA 512+00 to STA 530+71. 2 Hour Teat at 150 PSI. Test Good.

BILLY's Crew:
 Water Service 1" Corp;
 Water Service 1" Curb Stops; 1 - 1 Inch Curb Stops was installed at STA 176+02.5
 Water Service 1" Copper Line; 68 Feet of Copper Line was Installed.
 Rock Excavation: 34.33 CY

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 582	Page 2 of 3
		DATE 22 Jul 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
Bank Run Gravel; 34.33 CY Saw Cut: 188 Feet of Saw Cut in State Roads Water Tank Installation: Making Forms and Setting forms around tank area. Rebar was capped. QA/QC: PROJECT LAISON COORDINATOR: Job Narrative: MJC onsite at 7:00 am. AM: Met with Sue White at 110 Maple Avenue to go over the lay down area for the stream crossing. Met with the homeowner at # 313 main Street to go over the water service installation and our need to remove a bush during our work. Homeowner OK with removing the bush. Started on the Agenda and Two-Week Look Ahead for the upcoming Weekly Progress Meeting to be held tomorrow, Thursday, July 23, 2020. PM: Met with Laura Francis and John Jenkins at the town property we would like to use for a pipe lay down area on Maple Avenue. Both were OK with using this property. Notified the properties where the water services will be installed tomorrow, Thursday, July 23, 2020 on Main Street. MJC offsite at 3:00 pm.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
CT-00186	QC Test	Pressure Testing on Pickett Lane: STA 500+00 to STA 512+00 and STA 512 to STA 530+00/ 150 PSI for 2 Hours / Result Good	Awaiting Results
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	9.0	72.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION				REPORT NUMBER 582		Page 3 of 3	
				DATE 22 Jul 2020 - Wednesday			
PROJECT Durham Meadows Waterline Remedial Design				CONTRACT NUMBER W912WJ19C0002			
Ludlow Construction Co., Inc.		OPERATOR HEAVY EQUIPMENT 1		5.0		40.0	
Ludlow Construction Co., Inc.		SSHO		1.0		8.0	
Ludlow Construction Co., Inc.		QUALITY CONTROL SYSTEM MGR		1.0		8.0	
Vellieux Sawcutting		CIRCULAR SAW OPERATOR		0.0		0.0	
Total hrs worked to date:		22,688.5		Hrs worked MTD: 2,272.0		Total: 20.0 160.0	

EQUIPMENT HOURS					Idle Hours	Operating Hours
Serial Number	Description					
L-20	L-20 Kumatsu Front End Loader	Billy			4.0	4.0
TE-6 Ex	TE-6 Volvo	Jon			6.0	2.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Jon			4.0	4.0
T-36	Dump Truck T-36	Jon			8.0	0.0
B-5	Sweeper B-5	Billy			6.0	2.0
E-20 ECR145DL,	E-20 Volvo Excavator E-20	Jon			4.0	4.0
T-41	Ludlow Pressure Test Truck T-41	Billy			8.0	0.0
T-50	T-50 PU	Jon			4.0	4.0
T-77 PU	T-77 PU	Billy			4.0	4.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy			8.0	0.0
T-64	Dump Truck T-64				8.0	0.0
B-5 Sweeper	B-5 Sweeper	Jon			4.0	4.0
R-4 Roller Billy	Roller Compactor	Billy			4.0	4.0
TE 15 Excavator	TE-15 Track Hoe	Billy			4.0	4.0
T-84 PU	T-84 PU	Billy			0.0	8.0
T-78 PU	T-78 PU	Jon			6.0	2.0
L-18 950	L-18 Loader	Jon			4.0	4.0
R-18 Roller	R-18 Compactor	JON			4.0	4.0
D1 Cat	D-1 Cat D-5 Dozer	Billy			8.0	0.0
T-86	T-86 Dump Truck	Billy			0.0	8.0
T-21 Dump	T-21 Dump	Jon			8.0	0.0
R-17 Roller	R-17 Roller	Billy			8.0	0.0
T-59 Dump	T-59 Dump	Billy			8.0	0.0
TE-13 Excavator	TE-13 EX	Billy			8.0	0.0
Total operating hrs to date:	19,037.5	Idle hrs MTD:	1,990.0	Opr hrs MTD:	1,178.0	Total: 130.0 62.0

MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE