

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER 597	Page 1 of 3
		DATE 06 Aug 2020 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused Critical Delay Temperature Min 60 °F Max 83 °F No Precipitation 7 MPH Wind		

**QC NARRATIVES**

**JOB SAFETY**

No site work for Ludlow or DN Tanks due to Tropical Storm damage in and around Durham. Multiple trees and power lines still down, and pending repair and cleanup.

**WORK PERFORMED TODAY**

WORK PERFORMED TODAY  
 Onsite 7:00 AM ; Offsite 3:00 PM

PERSONAL;  
 Project Manager  
 Superintendent 3  
 Operators  
 Labors  
 Truck Drivers

VISITERS:

SUBCONTRACTORS ON SITE:

Tropical Storm Isaias hit the area Tuesday around 3:00 PM in the afternoon with 60 MPH winds and Heavy rainfall resulting in minor flooding and heavy storm damage with leaving wires down and trees across many roads throughout the State of Connecticut Due to damage, Concrete Plants have been shut down due to downed trees and Power issues. Durham shut down working today because of the power being off and trees across the power lines. This shutdown affects critical path activity, A7250 Form, Reinforce & Place Floor Slab - Storage Tank. Progress Meeting was held by call in.

WORK COMPLETED;  
 JON'S Crew:  
 Shutdown> No work today.

BILLY's Crew:  
 Shut down.  
 Shutdown> No Work Today.

Water Tank Installation:  
 DN Tanks;  
 Shutdown until Concrete Plants Open. No Work Today.

QA/QC:  
 QA Kurt Mintell Discussed with QC Jerry Brandon and HSSO Rob Peddicord, discussed the power and shutdown.

PROJECT LAISON COORDINATOR:

<b>PREP/INITIAL DATES</b> (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ <b>No preparatory inspections held today</b>			
Initial Inspections held today _____ <b>No initial inspections held today</b>			
<b>ACTIVITY START/FINISH</b>			
Activity No      Description _____ <b>No activities were started or finished today</b>			
<b>QC REQUIREMENTS</b>			
Requirement No	Type	Description	Results

<b>CONTRACTORS QUALITY CONTROL REPORT (QCR)</b> <b>DAILY LOG OF CONSTRUCTION</b>		REPORT NUMBER		Page 2 of 3	
		597			
		DATE			
		06 Aug 2020 - Thursday			
PROJECT		CONTRACT NUMBER			
Durham Meadows Waterline Remedial Design		W912WJ19C0002			
<b>No QC requirements were completed today</b>					
<b>ISSUED QA/QC DEFICIENCY</b> (Describe QA and QC Deficiency items issued)					
Item No	Location	Description			
<b>No QC Deficiency items were issued today</b>					
<b>CORRECTED QA/QC DEFICIENCY</b> (Report QC and QA Deficiency items corrected)					
Item No	Location	Description			
<b>No QC Deficiency items were corrected today</b>					
<b>CONTRACTORS ON SITE</b> (Report first and/or last day contractors were on site)					
Name		First Day		Last Day	
<b>No Contractors had their first or last day on the site</b>					
<b>LABOR HOURS</b>					
Employer	Labor Classification			Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1			0.0	0.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1			0.0	0.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR			0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER			0.0	0.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1			0.0	0.0
Ludlow Construction Co., Inc.	SSHO			1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR			1.0	8.0
Vellieux Sawcutting	CIRCULAR SAW OPERATOR			0.0	0.0
Total hrs worked to date:	24,136.5	Hrs worked MTD:	392.0	Total:	2.0
					16.0
<b>EQUIPMENT HOURS</b>					
Serial Number	Description			Idle Hours	Operating Hours
L-20	L-20 Kumatsu Front End Loader Billy			8.0	0.0
TE-6 Ex	TE-6 Volvo Jon			8.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Jon			8.0	0.0
T-36	Dump Truck T-36 Jon			8.0	0.0
B-5	Sweeper B-5 Billy			8.0	0.0
E-20 ECR145DL,	E-20 Volvo Excavator E-20 Jon			8.0	0.0
T-41	Ludlow Pressure Test Truck T-41 Billy			8.0	0.0
T-50	T-50 PU Jon			8.0	0.0
T-77 PU	T-77 PU Billy			8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Billy			8.0	0.0
T-64	Dump Truck T-64			8.0	0.0
B-5 Sweeper	B-5 Sweeper Billy			8.0	0.0
R-4 Roller Billy	Roller Compactor Billy			8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy			8.0	0.0
T-84 PU	T-84 PU Billy			8.0	0.0
T-78 PU	T-78 PU Jon			8.0	0.0
L-18 950	L-18 Loader Jon			8.0	0.0
R-18 Roller	R-18 Compactor JON			8.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION				REPORT NUMBER 597		Page 3 of 3	
				DATE 06 Aug 2020 - Thursday			
PROJECT Durham Meadows Waterline Remedial Design				CONTRACT NUMBER W912WJ19C0002			
D1 Cat	D-1 Cat D-5 Dozer	Billy		8.0	0.0		
T-86	T-86 Dump Truck	Billy		8.0	0.0		
T-21 Dump	T-21 Dump	Jon		8.0	0.0		
R-17 Roller	R-17 Roller	Billy		8.0	0.0		
T-59 Dump	T-59 Dump	Billy		8.0	0.0		
TE-13 Excavator	TE-13 EX	Billy		8.0	0.0		
Total operating hrs to date:		19,687.5	Idle hrs MTD:	612.0	Opr hrs MTD:	140.0	Total: 192.0 0.0
MISHAP REPORTING				(Describe mishaps)			
No mishaps reported today							
CONTRACTOR CERTIFICATION				On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE