

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 673	Page 1 of 3
		DATE 21 Oct 2020 - Wednesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F No Precipitation 6 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

*SSHO Rob Peddicord:

*Monitored 2 Ludlow crews production activities; Foremen Jonathon Pio and Billy DaCRuz,

*Monitored DN Tanks activities at the Water Tank; Foreman Al Kendall.

*Monitored saw cutting activities.

*Jonathon Pio's crew: Continued repaving widened Mainline in SB lane of Rt 17

*2 CTC flagger as traffic control (Certs on record)

*Billy DaCruz crew: Repaving laterals in the NB lane of Rt 17

*1 CTC flagger, 1-Laborer as traffic control. (Certs on record)

*Borrow/Dump Yard: 1 Operator maintaining waste piles

*DN TANKS: Wound wire, Install Pad Plates, clean site

*Vielleux: Sawcut Rt 17, ahead of paving crews

*2 CTC as traffic control (Certs on record)

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report)

*Checked dumptruck haul roads for debris.

*Checked silt fencing for SWPP; No ruptures.

*Office work: The SSHO continued collecting and filing crew paperwork for AHAs, and Daily Equipment Inspections.

*Received daily reports from DN Tanks; COVID self cert, SSHO Daily Report. Non-permit Confined Space, Winding machine daily inspections. (Attached all except COVID to RMS)

TESTS REQUIRED BY SPECIFICATIONS, PERFORMED, AND THE RESULTS

Compaction Tests on Asphalt Road: STA 178+15 TO 181+70

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL;

Project Manager 1

Superintendent 5

Operators 6

Labors 8

Truck Drivers 5

VISITERS:

SUBCONTRACTORS ON SITE:

Turner - 1

Police - 0

DN Tanks - 7

Cert Flagger - 5

WORK COMPLETED;

JONS CREW

114: 809 FEET OF SAW CUTTING

116: 252.70 SQ YARDS STA 178+15 TO STA 181+70

117: 252.70 SQ YARDS STA 178+15 TO STA 181+70

119: 37.57 SQ YARDS OF SLIVER SLAB

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 673	Page 3 of 3
	DATE 21 Oct 2020 - Wednesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

EQUIPMENT HOURS					Idle	Operating			
Serial Number	Description				Hours	Hours			
L-20	L-20 Kumatsu Front End Loader	Billy			8.0	0.0			
TE-6 Ex	TE-6 Volvo	Jon			0.0	8.0			
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Jon			8.0	0.0			
T-36	Dump Truck T-36	Jon			8.0	0.0			
E-20 ECR145DL,	E-20 Volvo Excavator E-20	Jon			0.0	8.0			
SCM 1 Vallioux	Saw Cutting Machine				0.0	8.0			
T-50	T-50 PU	Jon			4.0	4.0			
T-77 PU	T-77 PU	Billy			4.0	4.0			
T-27 Dump	T-27 Dump	Jon			8.0	0.0			
E-9 Track Hoe	E-9 336 Track Hoe	Billy			8.0	0.0			
T-60	Dump Truck T-60	Jon			8.0	0.0			
T-64	Dump Truck T-64				0.0	8.0			
B-5 Sweeper	B-5 Sweeper	Jon			4.0	4.0			
R-4 Roller Billy	Roller Compactor	Billy			4.0	4.0			
T-84 PU	T-84 PU	Billy			8.0	0.0			
T-78 PU	T-78 PU	Jon			6.0	2.0			
L-18 950	L-18 Loader	Jon			6.0	2.0			
R-18 Roller	R-18 Compactor	JON			4.0	4.0			
D1 Cat	D-1 Cat D-5 Dozer				8.0	0.0			
T-86	T-86 Dump Truck	Billy			0.0	8.0			
PB1	PB-1 Paver	Jon			8.0	0.0			
T-34 Dump	T-34 Dump Truck	Jon			0.0	8.0			
T-92	T-92 Dump	Jon			8.0	0.0			
T-8 Dump	T-8 Dump	Billy			8.0	0.0			
PB-3 Paving	PB-3 Paving				4.0	4.0			
TR-49	TR-49 Dump				0.0	8.0			
Total operating hrs to date:		23,579.5	Idle hrs MTD:	2,562.0	Opr hrs MTD:	962.0	Total:	124.0	84.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------