

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 682	Page 1 of 3
		DATE 30 Oct 2020 - Friday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused Non-Critical Delay Temperature Min 28 °F Max 42 °F 1.50 IN Precipitation 10 MPH Wind		
QC NARRATIVES JOB SAFETY SAFETY: Crews arrived at 7:00am, Departed at 12:00pm *SSHO Rob Peddicord: *Monitored 2 Ludlow crews production activities; Foremen Jonathon Pio and Billy DaCRuz, *Monitored DN Tanks activities at the Water Tank; Foreman Al Kendall. *Jonathon Pio's crew: RAINOUT *Billy DaCruz crew: RAINOUT *Borrow/Dump Yard: RAINOUT *DN TANKS: Partial day loading out equipment, Clean up site *Office work: The SSHO continued collecting and filing crew paperwork for AHAs, and Daily Equipment Inspections. *Received daily reports from DN Tanks; COVID self cert, SSHO Daily Report. Non-permit Confined Space. (Attached all except COVID to RMS)			
WORK PERFORMED TODAY WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM Weather caused Critical Delay of Project: PERSONAL; Project Manager 1 Superintendent 2 Operators 0 Labors 0 Truck Drivers 0 VISITERS: SUBCONTRACTORS ON SITE: Turner - 0 Police - 0 DN Tanks - 9 Cert Flagger - 0 WORK COMPLETED; JONS CREW Off due to Weather BILLYS CREW Off due to Weather Water Tank: Al,s Crew. Clean Site Loadout site QA/QC:			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 3	
		682			
PROJECT Durham Meadows Waterline Remedial Design		DATE			
		30 Oct 2020 - Friday			
		CONTRACT NUMBER			
		W912WJ19C0002			
No initial inspections held today					
ACTIVITY START/FINISH					
<div style="display: flex; justify-content: space-between;"> Activity No Description </div> <hr/>					
No activities were started or finished today					
QC REQUIREMENTS					
<div style="display: flex; justify-content: space-between;"> Requirement No Type Description Results </div> <hr/>					
No QC requirements were completed today					
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
<div style="display: flex; justify-content: space-between;"> Item No Location Description </div> <hr/>					
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
<div style="display: flex; justify-content: space-between;"> Item No Location Description </div> <hr/>					
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
<div style="display: flex; justify-content: space-between;"> Name First Day Last Day </div> <hr/>					
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer		Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.		TRUCK DRIVER, GROUP 1		0.0	0.0
Ludlow Construction Co., Inc.		LABORER, GROUP 1		0.0	0.0
Ludlow Construction Co., Inc.		CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.		PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.		OPERATOR HEAVY EQUIPMENT 1		0.0	0.0
Ludlow Construction Co., Inc.		SSHO		1.0	8.0
Ludlow Construction Co., Inc.		QUALITY CONTROL SYSTEM MGR		1.0	8.0
Vellieux Sawcutting		CIRCULAR SAW OPERATOR		0.0	0.0
Total hrs worked to date:		33,360.5	Hrs worked MTD:	3,048.0	Total: 3.0 24.0
EQUIPMENT HOURS					
Serial Number	Description			Idle Hours	Operating Hours
L-20	L-20 Kumatsu Front End Loader Billy			8.0	0.0
TE-6 Ex	TE-6 Volvo Jon			8.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Jon			8.0	0.0
T-36	Dump Truck T-36 Jon			8.0	0.0
E-20 ECR145DL,	E-20 Volvo Excavator E-20 Jon			8.0	0.0
SCM 1 Vallioux	Saw Cutting Machine			8.0	0.0
T-50	T-50 PU Jon			8.0	0.0
T-77 PU	T-77 PU Billy			8.0	0.0
T-27 Dump	T-27 Dump Jon			8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Billy			8.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION				REPORT NUMBER 682		Page 3 of 3	
				DATE 30 Oct 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design				CONTRACT NUMBER W912WJ19C0002			
T-60	Dump Truck T-60	Jon		8.0	0.0		
T-64	Dump Truck T-64			8.0	0.0		
B-5 Sweeper	B-5 Sweeper	Jon		8.0	0.0		
R-4 Roller Billy	Roller Compactor	Billy		8.0	0.0		
T-84 PU	T-84 PU	Billy		8.0	0.0		
T-78 PU	T-78 PU	Jon		8.0	0.0		
L-18 950	L-18 Loader	Jon		8.0	0.0		
R-18 Roller	R-18 Compactor	JON		8.0	0.0		
D1 Cat	D-1 Cat D-5 Dozer			8.0	0.0		
T-86	T-86 Dump Truck	Billy		8.0	0.0		
PB1	PB-1 Paver	Jon		8.0	0.0		
T-34 Dump	T-34 Dump Truck	Jon		8.0	0.0		
T-92	T-92 Dump	Jon		8.0	0.0		
T-8 Dump	T-8 Dump	Billy		8.0	0.0		
PB-3 Paving	PB-3 Paving			8.0	0.0		
TR-49	TR-49 Dump			8.0	0.0		
Total operating hrs to date:		23,997.5	Idle hrs MTD: 3,600.0	Opr hrs MTD: 1,380.0	Total:	208.0	0.0
MISHAP REPORTING (Describe mishaps)							
No mishaps reported today							
CONTRACTOR CERTIFICATION				On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE