

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 841	Page 1 of 2								
		DATE 07 Apr 2021 - Wednesday									
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002									
CONTRACTOR Ludlow Construction Co., Inc.		WEATHER Weather Caused No Delay Temperature Min 39 °F Max 70 °F No Precipitation 8 MPH Wind									
QC NARRATIVES											
JOB SAFETY											
SAFETY: Crews arrived at 7:00am, Departed at 3:00-3:30pm *SSHO Rob Peddicord: *Monitored 1 Ludlow crew production activities; Foremen Billy DaCruz *Crew began work at Maple Ave; shimming and paving 1 CTC flagger for traffic control along with 3 Road Closed signs *Also: Pete Olmos flushing the main water line in town. (See QC Mgr Jerry Brandon Daily for specific details) SSHO: Inventory of safety and office supplies. Beginning digital and hard copy files for documenting and tracking employee training, employee info, equipment inspections, and equipment safety supplies.											
WORK PERFORMED TODAY											
WORK PERFORMED TODAY Onsite 7:00 AM ; Offsite 3:30 PM PERSONAL Superintendent 3 Operators 2 Labors 3 Truck Drivers 1 VISITERS: SUBCONTRACTORS ON SITE: CTC - 1 WORK COMPLETED; Billy's Crew: Shimmed Asphalt between STA Flush lines from STA QA/QC: QC Jerry Brandon met with QA Kurt Mintel to discuss Traffic Control.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today Earth Excavation, Backfill, Fi <hr/> Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description <hr/> No activities were started or finished today											
QC REQUIREMENTS											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Item No	Location	Description					
Item No	Location	Description									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 841	Page 2 of 2	
		DATE 07 Apr 2021 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification	Number of Employees	Hours Worked	
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0	
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0	
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0	
Ludlow Construction Co., Inc.	PROJECT MANAGER	0.0	0.0	
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0	
Ludlow Construction Co., Inc.	SSHO	1.0	8.0	
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0	
Total hrs worked to date:	36,104.5	Hrs worked MTD:	192.0	Total: 8.0 64.0
EQUIPMENT HOURS				
Serial Number	Description	Idle Hours	Operating Hours	
TE-6 Ex	TE-6 Volvo Billie	0.0	8.0	
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Jon	8.0	0.0	
L-5	Cat 950K L-5 Billie	8.0	0.0	
T-77 PU	T-77 PU Billy	0.0	8.0	
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0	
T-64	Dump Truck T-64	0.0	8.0	
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0	
T-84 PU	T-84 PU Billy	0.0	8.0	
E-8 Pitt	E-8 Ex	8.0	0.0	
L-10 Pitt	L-10 Loader Pitt	8.0	0.0	
Total operating hrs to date:	25,339.5	Idle hrs MTD:	134.0	Opr hrs MTD: 106.0 Total: 46.0 34.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	