

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 842	Page 1 of 2
	DATE 08 Apr 2021 - Thursday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 40 °F Max 74 °F No Precipitation 5 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord:
*Monitored 1 Ludlow crew and 1 United Concrete production activities; Foreman Billy DaCruz

*Ludlow and United Concrete crews placed the Enclosure Box at the PR Vault on Rt 17, southbound side
*1 CTC flagger for traffic control. Two lanes maintained with cones
*SSHO monitored the Lift Plan requirements: Checked the lifting capacity of the trackhoe, lifting straps, and shackles, and checked the weight of the Enclosure Box.

*Also: Pete Olmos continued working on the main water line in town. (See QC Mgr Jerry Brandon Daily for specific details)

*SSHO continued inspections of safety supplies in vehicles and heavy equipment

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 3
Truck Drivers 1

VISITERS:

SUBCONTRACTORS ON SITE:
CTC - 1

WORK COMPLETED;
Billy's Crew:
Worked on leveling for Vault Area
Flushing Water Lines
Set Electrical for Vault 1

QA/QC:
Staff Meeting.
QC Jerry Brandon met with QA Kurt Mintel to discuss Prep Meeting on Altitude Vault.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 842	Page 2 of 2	
		DATE 08 Apr 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		0.0	0.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
Total hrs worked to date:	36,168.5	Hrs worked MTD:	256.0	Total: 8.0 64.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Billie	4.0	4.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Jon	0.0	8.0
L-5	Cat 950K L-5	Billie	0.0	8.0
T-77 PU	T-77 PU	Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy	4.0	4.0
T-64	Dump Truck T-64		0.0	8.0
B-5 Sweeper	B-5 Sweeper	Billie	8.0	0.0
T-84 PU	T-84 PU	Billy	0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader	Pitt	6.0	2.0
Total operating hrs to date:	25,391.5	Idle hrs MTD:	162.0	Opr hrs MTD: 158.0 Total: 28.0 52.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	