

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 848	Page 1 of 3
	DATE 14 Apr 2021 - Wednesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 47 °F Max 69 °F No Precipitation 8 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord:
*Monitored 1 Ludlow crew paved at Haddam Quarter
2 Flaggers for Traffic control: 1 CTC, 1 certified laborer

*United Concrete worked on the interior of the Altitude Vault

*Barnhart crew dismantled, removed crane from site

*JMS sampled chlorine from water in the mainline. (See QC Daily)

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 4
Truck Drivers 1

VISITERS:

SUBCONTRACTORS ON SITE:
CTC - 1
JMS - 1
Flagger - 1
Barnhart - 3
United Concrete - 4

WORK COMPLETED;
Billy's Crew:
81 - 48 Ft Sawcut in State Roads
82 - 206 Ft Sawcut in Town Roads
66 - 24Ft x 7.83 = 10.71St
70 - Haddam Quarter Trench
71 - Main Street = 24Ft x 7.83 Ft = 9Ft
72 - Wallington Road = 120 Ft x 7.21 Ft = 4 Ft
Barnhart - Removed Crane from Site.
United Concrete:
Poured Grout and worked inside Vault.
Water Lines:
JMS Flushed Lines on Rt 17 and took 8 Samples

QA/QC: .
QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Booster Station.

Public Relations Coordinator:

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

Connections to Existing Burrie _____

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 848	Page 2 of 3	
	DATE 14 Apr 2021 - Wednesday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	36,464.5	Hrs worked MTD:	552.0
		Total:	10.0
			80.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Billie	4.0	4.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	4.0	4.0
T-77 PU	T-77 PU Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0
T-64	Dump Truck T-64	0.0	8.0
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
T-84 PU	T-84 PU Billy	0.0	8.0
E-8 Pitt	E-8 Ex	6.0	2.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
Total operating hrs to date:	25,585.5	Idle hrs MTD:	344.0
		Opr hrs MTD:	352.0
		Total:	54.0
			50.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		848		
PROJECT Durham Meadows Waterline Remedial Design		DATE	14 Apr 2021 - Wednesday	
		CONTRACT NUMBER	W912WJ19C0002	
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	