

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		849	
		DATE	
		15 Apr 2021 - Thursday	
PROJECT		CONTRACT NUMBER	
Durham Meadows Waterline Remedial Design		W912WJ19C0002	
CONTRACTOR		WEATHER	
Ludlow Construction Co., Inc.		Weather Caused No Delay Temperature Min 39 °F Max 59 °F No Precipitation 8 MPH Wind	

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

*SSHO Rob Peddicord:

*Monitored 1 Ludlow crew paved at Haddam Quarter

2 Flaggers for Traffic control: 1 CTC, 1 certified laborer

*United Concrete worked on the interior of the Altitude Vault

*Barnhart crew dismantled, removed crane from site

*JMS sampled chlorine from water in the mainline. (See QC Daily)

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL

Superintendent 3

Operators 2

Labors 4

Truck Drivers 1

VISITERS:

SUBCONTRACTORS ON SITE:

Flaggers - 2

WORK COMPLETED;

Billy's Crew:

Worked on Booster Station Today:

0088 Booster STA Lump Sum

Finished removing loam from driveway

Number 2 Gravel for driveway

Note: Gravel rough grade

Water Lines:

Ludlow Took Chlorine Samples today

QA/QC: .

Preparatory Meeting for Altitude Vault

QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Booster Station.

Public Relations Coordinator:

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 2 of 3	
		849			
PROJECT Durham Meadows Waterline Remedial Design		DATE			
		15 Apr 2021 - Thursday			
		CONTRACT NUMBER W912WJ19C0002			
No QC requirements were completed today					
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
Item No	Location	Description			
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
Item No	Location	Description			
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name		First Day		Last Day	
No Contractors had their first or last day on the site					
LABOR HOURS					
Employer	Labor Classification			Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1			1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1			4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR			0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER			1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1			2.0	16.0
Ludlow Construction Co., Inc.	SSHO			1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR			1.0	8.0
Total hrs worked to date:	36,544.5	Hrs worked MTD:	632.0	Total:	10.0
					80.0
EQUIPMENT HOURS					
Serial Number	Description			Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo	Billie		4.0	4.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	Off Site		8.0	0.0
L-5	Cat 950K L-5	Billie		0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe	Billy		4.0	4.0
T-77 PU	T-77 PU	Billy		0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe	Billy		4.0	4.0
LB - & Cat	LB-7 Cat 430E Backhoe	Billy		6.0	2.0
T-64	Dump Truck T-64			0.0	8.0
B-5 Sweeper	B-5 Sweeper	Billie		8.0	0.0
R-4 Roller Billy	Roller Compacter	Billy		6.0	2.0
T-84 PU	T-84 PU	Billy		0.0	8.0
E-8 Pitt	E-8 Ex			6.0	2.0
L-10 Pitt	L-10 Loader	Pitt		6.0	2.0
Total operating hrs to date:	25,637.5	Idle hrs MTD:	396.0	Opr hrs MTD:	404.0
				Total:	52.0
					52.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 849	Page 3 of 3	
		DATE 15 Apr 2021 - Thursday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	